
 **HELMHOLTZ
GEMEINSCHAFT**

Outline



- Objectives & Key parameters of PETRA III
- Basic layout of PETRA III
- Commissioning
 1. Linear Dynamics
 - Optics
 - Dispersion
 - Orbit stability
 2. Nonlinear dynamics
 - Aperture
 - Momentum acceptance
 3. Current limitations
 - Single bunch
 - Multi-bunch
 4. Vacuum conditioning
 5. Insertion devices
- Summary & Schedule

19.04.2010 PETRA III Balewski - MPE 2




HERA:
6300 m
28 GeV e^+e^-
920 GeV p

PETRA II:
2304 m
12 GeV e^+e^-
40 GeV p

PETRA's history

- Build in 1976
- Start as e^+e^- coll. 1978
- End of coll. 1986
- Preacc. HERA since 1988
- Syn. Rad. Fac. since 1995



Parameters:

- circumference: **2304 m**
- energy: **6 GeV**
- emittance: **1 nmrاد**
- emittance coup.: **1% (10 pmrad!)**
- current: **100 (200) mA**
- # bunches **40 / 960**
- Limited budget (~ 150 M€)
- straight sections: **9**
- undulators: **14**
- undulator length: **2, 5, 10 (20) m**

PETRA III



Damping Wiggler
Sections



New experimental
Hall
New Octant

19.04.2010

PETRA III

Balewski - MPE


5

Layout of the new hall



At the outer perimeter
preparation labs and
infrastructure installations
are foreseen

PETRA III will provide 9 straight sections
for insertion devices. 5 of them will be
equipped with 2 canted undulators each,
resulting in 14 independent beamlines



The ring tunnel and the
experimental floor are founded
on a **1 m thick slab of concrete**
to minimize vibrations. For
vibrational decoupling, the
building superstructure rests
on **20 m long sleeved piles**

19.04.2010

PETRA III

Balewski - MPE

6

New Experimental Hall

Middle of 2007 ...

Middle of 2008 ...




19.04.2010

PETRA III

Balewski - MPE

7

PETRA III Optics of New Octant




19.04.2010

PETRA III

Balewski - MPE

8

Optics New Octant: DBA Cells



Length of DBA cell 23 m

Design requirements (users):

- 5 m long straights
- low and high β_x

Design constrains (machine):

- low ξ , low ϵ

Design consequences:


- D_x small \Rightarrow no sextupoles

Beam sizes at ID positions:

- Horizontal: 35-150 μm
- Vertical: $\approx 5 \mu\text{m}$



PETRA III new experimental hall

undulators: 5 x 2m (canted) + 3 x 5 m + 1 x 10 m = 14



- angular offset: 5mrad
- undulator length: 2 times 2m
- beam separation at shielding wall: ~15cm
- \rightarrow independent beam shutters and safety systems

Aufbau DBA Zelle (# 8)




19.04.2010

PETRA III

Balewski - MPE

11

Girder: alignment & fixation



Alignment concept ready and verified:
Alignment within 50 μm

After alignment
Magnets are glued to girder




19.04.2010

PETRA III

Balewski - MPE

12

Complete Optics



Machine Parameters

Parameter	Value
Qx	37.1
Qy	33.26
ξ_x / ξ_y	-41 / -40
α	$1.2 \cdot 10^{-3}$
Qs	0.05
σ_s	13 mm
σ_E	$1.3 \cdot 10^{-3}$

PETRA III :damping wiggler

$\epsilon_x : 4.5 \rightarrow 1 \text{ nrad}$

Damping wiggler sections



Collaboration with BINP



Damping wigglers

- $B = 1.5 \text{ T}$
- $\lambda = 0.2 \text{ m}$
- $h = 0.025 \text{ m}$
- $L_{\text{tot}} = 80 \text{ m (2x40m)}$

Damping Wigglers



- **Modified hybrid structure**
poles also powered from aside
- **Iron plates enclose the whole structure**
act as magnetic yoke on zero magnetic potential
serve as mech. support for magnetic assembly
- **compact, and mechanically stable design**
cross section $\sim 260 \times 290 \text{ mm}^2$
- **easy and cheap**



19.04.2010

PETRA III

Balewski - MPE

15

Wiggler Magnets



Magic fingers
To adjust field
quality

Wigglers can be
Opened and closed
With special tooling



19.04.2010


PETRA III

Balewski - MPE


16

Wiggler Section


440 kW @ 200 mA, $\epsilon_c = 36$ keV
Opening angle: 5 mrad horizontal, 0.085 mrad vertical



Vacuum: Standard cell



Damping Wiggler Sections regular cells




19.04.2010

PETRA III

Balewski - MPE

19

Damping Wiggler Sections




19.04.2010

PETRA III

Balewski - MPE

20


PETRA III Modernization & refurbishment



New coils




New cooling




New power supplies, new control system, new vacuum system,...


PETRA III



Start of Commissioning end of March 2009 Transfer line



6:42:47 [Operations Mode [Betrieb] | Serveranwahl [Default] | 5]KeineinDatei



First beam through transferline on 24.03

Optics about correct, i.e. measured profiles agree with theoretical within 10%

19.04.2010





PETRA III

Balewski - MPE

23

Stored beam

Beam was stored on April 13 (one bunch with 20 μA i.e. about 10^9 e-)
RF – phase right and orbit empirically corrected in the new octant



19.04.2010

PETRA III


Balewski - MPE

24


Linear Optics

Beta beating horizontal (2nd iter.)


$$\Delta\beta_x/\beta_{xrms} \approx 3\%$$



Beta beating vertical (2nd iter.)



Dispersion



Spurious vertical dispersion in Damping wiggler sections ≈ 1 mm

Emittance

Emittance Measurement

Calculated horizontal
width: $\sigma_x \approx 44 \mu\text{m}$




Calculated emittance
 $\varepsilon_x \approx 0.9 \text{ nm rad}$

• lousy lifetime


• for $I = 1.4 \text{ mA} \Rightarrow t = 1.5\text{h}$

Measured emittances (nmrad)
 $0.9 \leq \varepsilon_x \leq 1.1$
 $\varepsilon_y \leq 0.02$

Expected emittance (no ID's)
 $\varepsilon_x \approx 1.06 \text{ nm rad}$




Orbit Stability



Orbit Stabilization

- Passive measures
 - Suitable girders
 - Air-conditioning of the new tunnel: $\pm 0.1^\circ$!
 - Foundation of the exp. hall
- Active measures
 - Orbit-Feedback
- Top-up
 - Frequent filling of the machine to assure thermal equilibrium of components

Magnets for Orbit Feedback



PKHS

Air coils for new
Octants
PKHS ca. 37
PKVS ca. 37
 $\Theta_{\max} \approx 35 \mu\text{rad}$



PKVS


Air coils mounted on stainless steel chambers



$\cos - \phi$ coils for old octants
ca. 11 per plane
 $\Theta_{\max} \approx 35 \mu\text{rad}$

Status orbit feedback

- air coils installed in tunnel
- installation of electronics in climatized huts
- first version of software ready





19.04.2010

PETRA III

Balewski - MPE

35

Horizontal Feedback





19.04.2010

PETRA III

Balewski - MPE

36

Vertikal Feedback





19.04.2010

PETRA III

Balewski - MPE

37

Long term stability



19.04.2010


PETRA III

Balewski - MPE

38

Impact of Moon and Sun

Earth Tides: Vertical Displacements (m) for LAT = 54 / LON = 10 deg



19.04.2010

39

Top-up

19.04.2010


PETRA III

Balewski - MPE

40


Preparation for top-up closure of kicker bump & septum stray field

Orbit oscillations (2mm) due
To stray field of septum and
Injection kickers (2009)



► Dump of the beam by MPS


Orbit oscillations (≈ 0.1 mm) due
To stray field of septum And
injection kickers (2010)




Septum has been replaced during
winter shut down

Top-up Operation in 2010


70 bunch filling
Injection with ID's closed
Intensity kept constant manually



First tests of an automatic
Procedure
70 bunch filling




Off- and on-momentum Aperture



Momentum acceptance

Touschek lifetime vs. Uhf




Calculated Touschek
Lifetime (MAD)
 $\epsilon_x = 0.9 \text{ nrad}$
 $\epsilon_y = 13 \text{ pmrad}$

Estimated momentum acceptance about 1.6 %


Calculated acceptance
About 1.7 %

Momentum Acceptance - With Multipole Errors - Qx=36.115/Qy=30.32



Current limitations

Current limitations single bunch



Measured coherent tune shift

$$\frac{\Delta f_x}{\Delta I} \approx -0.15 \frac{\text{kHz}}{\text{mA}} \quad \frac{\Delta f_y}{\Delta I} \approx -1 \frac{\text{kHz}}{\text{mA}}$$

$$\frac{d}{dI} f = \frac{\langle \beta \rangle}{4\pi E/e} k_{\perp}$$

Kick parameter (V/pC/m)	horizontal	vertical
measured	: 490	: 3420
calculated	: 750	: 2600

Limit for 2.5 mA : 4800 V/pC/m

Design: 2.5 mA (100 mA in 40 bunches)

PETRA III current limitations

- Multibunch instabilities in PETRA II:

	longitudinal	horizontal	vertical
I_{thres} (mA)	7	6	6
$1/\tau$ (Hz)	35	50	60
Z_{eff}	3.6 MΩ	45 MΩ/m	54 MΩ/m

PETRA III: 12 instead of 16 cav. & larger long. (radiation) damping

→ powerful broadband ($BW \geq 60\text{MHz}$) feedback necessary

Status Multibunch Feedback

- Transverse Feedback (BW = 62.5 MHz)
 - 2 horizontal and 2 vertical kickers
 - Total Power: horizontal 1 kW and vertical 1 kW
- Longitudinal Feedback (BW = 62.5 MHz)
 - 8 Daphne like Cavities
 - Total Power: 4 kW
- PETRA II MB-Feedback reinstalled to ease commissioning



Feedback hut
Hall east



old Feedback kicker



new Feedback kicker



Cavities for longitudinal
feedback

19.04.2010

PETRA III

Balewski - MPE

49

Current limitations coupled bunch



Design: 100 mA

achieved

70 bunches : 75 mA

240 bunches: 98 mA

960 bunches: 89 mA

Transverse broadband FB is working well

Longitudinal FB: at least 5 out of 8 broadband amplifiers damaged October '09!
Probably amplifiers were destroyed during switch on!

Successful tests with four repaired amplifiers in 2010

19.04.2010

PETRA III

Balewski - MPE

50

ID's

Undulator Installation

Undulator PU 10

Undulator PU 8 & 9










Undulator PU 4
APPLE II



10 of 14 Undulators
have been installed

Impact of ID's PU 8 wo / w feed-forward tables



19.04.2010

PETRA III

Balewski - MPE


53

Impact of ID's on tune / optics



PU 10

Optics correction for planar Undulators not foreseen!

In case of the Apple II we have to see ...



$$\Delta Q_y \approx 0.0015$$




19.04.2010

PETRA III

Balewski - MPE

54


Status of PU 8, 9, 10



First Light
April 30

47m

54m



Start of beamline commissioning
July 17

75m

First beam on diffractometer
September 27



First friendly users
October 5

Operation with currents
Up to 35 mA

Beamlines status March 2010



	Status	first light on optics	first light on sample	beam hours 2009	1st half 2010	2nd half 2010
P01	installation of media	April-10				friendly users
P02	planning	August-10				
P03	commissioning	March 18, 2010				friendly users
P04	installation of hutches	August-10				
P05	installation of experiments	December 17, 2009				friendly users
P06	installation of media	December 17, 2009				friendly users
P07	commissioning	December 1, 2009	March-10			friendly users
P08	commissioning	October 5, 2009	October 20, 2009	1000	friendly users	regular users
P09	commissioning	July 17, 2009	September 27, 2009	1200	friendly users	regular users
P10	commissioning	September 18, 2009	December 11, 2009	200	friendly users	regular users
P11	installation of media	June-10				
P12	installation of media	June-10				
P13	planning	October-10				
P14	planning	September-10				

Summary

Summary

Parameter	Design	Achieved
Energy (GeV)	6	6
ε_x (nm rad)	1	1
ε_y (pm rad)	10	< 20
Current (mA)	100	98
Orbit stability	10% of beam size	X okay Y okay
# undulators	14	10

Commissioning	18.02.10 - 01.03.10	10 days
1. Beamtime	01.03.10 - 22.03.10	22 days
Machine Studies/Maintenance	22.03.10 - 29.03.10	7 days
2. Beamtime	29.03.10 - 03.05.10	35 days
Machine Studies/Maintenance	03.05.10 - 10.05.10	7 days
3. Beamtime	10.05.10 - 14.06.10	35 days
Machine Studies/Maintenance	14.06.10 - 21.06.10	7 days
4. Beamtime	21.06.10 - 26.07.10	35 days

Beamtime: Fr ,Sa, Su, Mo, Tu early Hasylab / Tu late, We, Th Machine

Thank you for your attention