

Shizhong An, Tianjue Zhang

China Institute of Atomic Energy (CIAE) Beijing

2010-11.22

Greatful acknowledged is very fruitful and long lasting collaboration with PSI & Triumf, LNLS.





## **Content**

- Introduction
- Operating 0.5mA CYCIAE-10
  - → CYCIAE-10: Beam current upgrade
- The Progress of Being Constructed Projects
  - → CYCIAE-100
    - → CYCIAE-14
- The Future Plan
  - → D-/H-: CYCIAE-70
  - → 5mA: CYCIAE-800
- Conclusion





### Introduction

A 10 MeV Central Region Model cyclotron, CYCIAE-10, was successfully built and the internal beam current was up to 430µA. The upgrading on CYCIAE-10 is being made to increase the beam current to mA level for the possible application research related to BNCT.

Two cyclotrons are being built at CIAE: CYCIAE-100 and CYCIAE-14. As the driving accelerator for the Beijing Radioactive Ion-Beam Facility (BRIF), CYCIAE-100 is a main part of upgrade project of Beijing Tandem Laboratory and it has a great construction progress this year.


Some future developing plans are being conducted at CIAE: Based on the applications for ADS systems and proton radiography, 800 MeV high power proton cyclotron, CYCIAE-800; 70 MeV compact high intensity H- cyclotron, CYCIAE-70 for multi uses including radioactive ion-beam (RIB) production.



Beam Upgrade of CYCIAE-10



central region model (CRM) is specially designed to confirm the design results and test various aspects of techniques, which will be used for CYCIAE-100.





H<sup>-</sup> multicusp

2.5 kW

13.5 kW

**70.5 MHz** 

2, 30°

40 kV

Deam Opgrade of	
	Ion Source

**10 MeV** 

430 μΑ

230 μΑ

**Type** 

Arc power

RF system

**RF** power

#, angle of

Frequency

**D** voltage

**Control: PLC** 

Nov. 22, 2010

Dee

Beam

H-

H-

4

proton

**50°** ∏ **54°** 

1.75 T

6 kW

PSI, Villigen, Switzerland,

**Accelerated Ions** 

Magnet structure

internal

**Extracted** 

**Beam extraction: stripping extraction** 

target

Beam

intensity

# of sectors

Sector angle


Peak field

**Coil power** 

38-5


Doom Unamada of CVCIAE


CYCIAE-10 has successfully built and tested: The internal beam is up to 432µA and extraction beam reaches 230µA under the condition of 64% RF duty ratio.





The beam injection efficiency is 17.7%, the beam acceleration efficiency is 94.5%, the beam extraction efficiency is near 100%.









## **Beam upgrade of CYCIAE-10**

- The beam upgrade is going on → 1mA
- Some high intensity cyclotron studies: including strong focusing straight edge sector magnet, high stability RF accelerating system, high efficiency injection, extraction, beam dynamics, etc
- It has laid a solid foundation for the construction of PET cyclotrons.
- For the possible application research related to Boron neutron capture therapy





- CYCIAE-100 

  A New Project of **Cyclotron Based Radioactive Ion Beam Facility:** 
  - $\rightarrow$  75 MeV ~ 100 MeV, 200 μA ~ 500 μA: 50kW → CYCIAE-100 will get the first beam at the end of


As one of the main projects at CIAE, the Beijing Radioactive Ion-beam Facility (BRIF) will be used in fundamental and applied research such as neutron physics, nuclear structure, material and life sciences, medical isotope production.



2013!



## Beijing Radioactive Ion-beam Facility (BRIF)






### AAE


#### 100MeV强流回旋加速器

100MeV强流回旋加速器是BRIF工程的主要组成部分。它能够提供能量75-100MeV连续可调,流强200 μ A的质子束。其特点是:紧凑型、高调变度的磁铁结构;加速电压随半径增加的双D盒谐振腔;强流外部负氢离子源与轴向注入;负氢剥离双向引出。建成后,能独立用于核物理、核医学的基础研究和国防核科技的应用基础研究,同时也能用于产生放射性核束,与串列加速器和超导增能器联机运行。





#### 串列加速器升级工程






## General Description of CYCIAE-100

- Based on the basic design requirement of the energy and current for this machine, we decided to use a compact magnet and acceleration with stripping extraction for CYCIAE-100.
- It is a fixed field, four sectors cyclotron.
- Tow cavities installed into the valleys of the magnet will accelerate beam 4 times per turn.
- The beam will be injected axially into the central region from two injection lines, for high average current and for pulse beam respectively.





## General View of CYCIAE-100







#### **Main Parameters of CYCIAE-100**

Magnet

Number of Sectors

~47° Sector Angle

Field in Hill 1.35 T

Radius of the Pole 2000 mm

Inner Radius of the Yoke 2410 mm

Outer Radius of the Yoke 3080 mm

Gap between the valley 1200 mm

Gap between the Hills 40~50 mm

Total Weight of Iron ~433 t

RF System

Number of Dees 2 Dee Voltage 60~120kV


38° Harmonic Mode Dee Angle

Frequency 44.3722 MHz





# 7 Target Stations for CYCIAE-100







- 2006, the preliminary designs
- 2007~2009 □ the detailed design & construction
- 2010:
- The main magnet in the final assembly stage.
- Main magnet coils are ready.
- Two 100kW RF power supplies have been tested and the measured f and Q values coincide well with the design for the RF cavity.
- The vacuum chamber and elevating system will be completed soon.
- Received satisfactory results and passed the formal certification.






## Magnet

4 straight sections and the maximal filed: 1.35T

Extraction radius of 2m




Dia. [] 6160 mm

Pole Dia.: 4000mm

Height □ 2820 mm

Weight  $\Box$  435 t



38-17



Cast steel for the top/bottom yokes and return yoke were accomplished in 2008.

The yokes are formed from 5 pots molten steel pouring together.











Yokes, Poles, Shimming bars, center plug





Turn-over of main magnet top/bottom **Yokes: tools for installation of CYCIAE-100** 







Vacuum checking for top/bottom yokes is under going now. The magnet is expected to be finished by end of 2010.










RF System: 2 cavities in the valleys, 2 opposite extraction system



frequency:

44.32 MHz

Q value: **10300** 

dissipated power on

the two cavities:


**57kW**. The voltage:

60kV-120kV





#### **Installed test RF cavity**



cold measurement

frequency:

45.8 MHz,

Q value:

**9300**.





RF System: 2×100kW RF power generators





The test cavity is inside the vacuum tank with power.










H- Source



H- ion source test stand have been built: above 10mA, the normalized emittance of 80% of the beam reach 0.45 mm-mrad.



## **Construction of CYCIAE-14**

CYCIAE-14



### Similar to the operating CYCIAE-10


### **Design Goal:**

→ PET cyclotrons:

400μA,

14.6 MeV

First beam will be got next year!





**Construction of CYCIAE-14** 






## The D-/H- CYCIAE-70

40μA/ 18~33 MeV D+, 700μA/35~70 MeV H+

**RIB** production and the field of nuclear medicine.

Based on the design of CYCIAE-100








5mA, 100MeV → MeV.

Lots of work are done together with Werner Joho, Andreas Adelmann, Peter 2 Sigg, etc. from PSI: Layout of CYCIAE-800 is based on the ° **PSI Ring.** 

First step: 0.5mA CYCIAE-100 as injector

Second step: New 5mA 100MeV cyclotron. → 4MW beam power.

Main purpose for 150MW<sub>th</sub>




**ADS** demonstrator.





## 10mA, 1GeV PSI 'Dream Facility'




**10MW** beam power for 375MW<sub>th</sub> ADS burner:


J.Grillenberger, M. Seidel, PSI, Beam Dynamics Newsletter, No. 49, p61. Aug. 2009.



Item	Value	
Sector number	9	
Kinetic energy (MeV)	100→800	
Max Magnetic Field(T)	1.5 - 2.00	
Average orbit radius (m)	2.76-5.42	
RF frequency(MHz)	44.37	
Peak RF voltage (MV)	1.0	
Harmonic number	6	
Main cavity number	5	
Flat-top cavity number	1 or 2	
Qr/Qz at extraction	1.55/1.40	
dR/dn at extraction (mm)	7 (centering injection)	







The inner/outer radius of pole

(mm)
The inner/ outer radius of Yoke
(mm)

The width of magnet angle (°)

The spiral angle (°)

2460/5700

6200/ 8000

**13.6 - 17.8** 


0 - 46






Tune diagram:

No Space charge







**Cavity parameters** are scaled from the existing 50.6MHz PSI cavity

Peak Voltage (MV)	1.0
Frequency (MHz)	44.37
Power (MW)	1.5





#### SUMMARY

- A remarkable progress has been achieved in the past few years in operating CYCIAE-10 and in the design, construction and testing components of CYCIAE-100.
- The most of key equipments of CYCIAE-100 have been fabricated or will be finished by the end of this year. The first beam will be got at the end of 2013.
- The design of a D-/H- CYCIAE-70 is done.
- Preliminary design study of 5mA CYCIAE-800 is existing.





Welcome to visit CIAE, Beijing

