

Update on the SESAME light source

K. Manukyan

On behalf of the SESAME team




Outline

- Overview
- Booster operation
- Storage ring
 - SR subsystems
- Roof
- Installation schedule
- Beam lines



Overview



SESAME machine


Microtron 22 MeV

Booster: 800 MeV

Storage ring 2500 MeV



Microtron



Commissioned in 2011

Operating energy

RF frequency

Hor./ver. emittance ~ 2.7/4.5 mm. mrad

Pulse Width ~


Pulse Current ~

20 MeV

3.00 GHz


2 µs

8 mA






Booster






Booster




Sextupole component in dipole (constant)

EDDY current induced sextupole component










time (s)


Booster



XIII ESLS 23-25 November 2015



Storage Ring




Bending magnet B0 = 1.455T, g = -2.79T/m. 16 straight sections (8x 4.4m + 8x 2.4m).


Energy	2.5 GeV	
Current	0.4 A	
Periods	8 DBA	
Circumference	133.2 m	
Tune horiz./vert.	7.23/6.19	
Emittance	26 nm. rad	
Mom. Comp.	0.008	
Radiation loss	0.6 MeV	



Storage Ring



Single dipole kicker injection scheme



Integrated Field
Magnetic Length
Pulse Shape
Pulse length
Repetition Rate
Maximum Magnetic field
Magnetic gap height/width

5.33	mT.m
300	mm
Half sine	
0.9	μs
1	Hz
20.0	mΤ
38/90	mm




Magnets

CESSAMag project SESAME-CERN/EU collaboration

Dipole (constructed by TESLA, UK). Measured at ALBA.



Quadrupole (Elytt-Spain, coils by STS-Turkey). Measured at CERN




Sextupole (CNE-Cyprus & HMC-3-Pakistan, coils by SEF-France). Measured at CERN






Magnets



- All 17 bending magnets were measured. 8 of them are already in SESAME
- All 33 Sextupoles from Cyprus (SC)
- All 33 Quadrupole De-focusing (QD)
- 20 Quadrupoles Focusing (QF) (13 to be measured)
- 23 Sextupoles from Pakistan (SP) (10 to be measured)



All measured magnets have excellent quality




We will go for dipole sorting option.

Power Supplies and Controllers

Industrial Power supplies (TDK-Lambda)







- One unit for dipoles
- 4 units for sextupoles(2 SF and 2 SD)
- 64 units for quadrupoles
- 64 units for correctors + 2 for skew quads (PSI PS+PSI controller)

Stability < 100 ppm

Pulsed PS

Industrial PS

+

homemade controller

Power Supplies and Controllers


- Assembled at CERN by CERN + SESAME people
- Shipped at beginning of November (expected to be in SESAME by the end of 2015)
- Installation march-april 2016












4 x 500 MHz 80 kW Solid-State-Amplifier. Designed SOLEIL
Built up of amplifier 1 done by SOLEIL
Built up of amplifier 2,3,4 by SIGMA-Phi
First 2 expected February 2016 other 2 June 2016



4 Elettra cavities
2 expected April 2016 rest August



Girder



Prototype was setup with magnets & vacuum chamber at CERN in April 2015



Flatness < \pm 50 μ m Pin-positioning < \pm 50 μ m Deflection under load < 50 μ m

8 from 16 are on site. The rest are expected by the February 2016.





Vacuum



- Factory acceptance test for first batch of vacuum chamber passed
- Delivery of last Components April 2016
- Vacuum Pumps, Valves: at SESAME or on the way to SESAME (Feb.2016)



Roof












Installation schedule



Installation of Magnets Jan. – Jun 2016

Vacuum Feb. – Aug. 2016

Cooling Apr. – Sep. 2016

Cable trays May – Oct. 2016

Cabling Jun – Oct. 2016

Alignment, Check of installation Nov. 2016

Start Commissioning Dec 2016



Phase 1- Day 1 Beam Lines

Beamline	Energy	Will be ready	Remark
Infrared	o.o1 - 1 eV	end 2016	New
X-ray Absorption/Fluorescent	3 - 30 KeV	end 2016	ESRF/HZDR
Powder Diffraction	3 - 25 KeV	2017	SLS
Protein Crystallography	4 - 14 KeV	2017	New

XIII ESLS 23-25 November 2015 19 24/11/2015

THE END

Thank you for your attention