

ESRF-EBS: The Extremely Brilliant Source Project

Jean-Luc Revol

On behalf of the EBS Accelerator Project Team

SLS / PSI, 24 July 2017



| The European Synchrotron

This presentation has been contributed to by many ESRF staff.

With thanks to:


JC Biasci, P Raimondi, D Einfeld, K Scheidt, J Chavanne, L Farvacque, S White,
C Benabderrahmane, G LeBec, J Jacob, Q. Brioulet, P Renaud, S Liuzzo,

JF Bouteille

ISDD engineering group.

I Leconte, L Hardy

- **Introduction to the ESRF**
- **Operation performance**
- **ERSF/EBS project overview**
- **Schedule 2015-2020**
- **Project design & procurement status**
- **Assembly & Installation Phase**



ESRF *The European Synchrotron Radiation Facility Grenoble, France*


A MODEL OF INTERNATIONAL COOPERATION: 22 PARTNER NATIONS

13 Member states:


France	27.5 %
Germany	24 %
Italy	13.2 %
United Kingdom	10.5 %
Russia	6 %
Benesync (Belgium, The Netherlands)	5.8 %
Nordsync (Denmark, Finland, Norway, Sweden)	5 %
Spain	4 %
Switzerland	4 %

9 Associate countries:

Israel	1.5 %
Austria	1.3 %
Centralsync (Czech Republic, Hungary, Slovakia)	1.05 %
Poland	1 %
Portugal	1 %
India	0.66 %
South Africa	0.3 %



22 partner nations
Annual budget: 100 million euros
Staff: 630 people, 40 different nationalities
Legal status: Private civil company subject to French law



Storage ring
6GeV, 844 m

Energy	GeV	6.04
Multibunch Current	mA	200
Horizontal emittance	nm	4
Vertical emittance	pm	4

32 straight sections

DBA lattice


42 Beamlines

12 on dipoles

30 on insertion devices


72 insertion devices:

*55 in-air undulators, 6 wigglers,
10 in-vacuum undulators,
including 3 cryogenic*



OPERATION : MACHINE STATISTICS FOR 2014-2017

Throughout 2016, the ESRF delivered 5485 hours of beamtime to its users, out of the 5537 planned




	2014	2015	2016	2017 (until June)
Availability (%)	99.11	98.53	99.06	98.6
Mean Time Between Failures (hrs)	105.5	93.6	93.8	62.4
Mean duration of a failure (hrs)	0.94	1.37	0.88	0.87


2014: 52 Failures / 2015: 59 Failures / 2016: 59 Failures

JUNE – JULY 2016: long periods of deliveries without any failures


2016-03: WEEK 8 : CURRENT PROFILE 7/8+1




2016-03: WEEK 8 : CURRENT PROFILE 7/8+1



OPERATION: FILLING MODES IN 2016



2016-02: CURRENT PROFILE FOR HYBRID + TOP-UP MODE [16 bunch + 4 * 10 mA]




16 Bunch in top-up since 26 April 2016

$I_{max} = 90 \text{ mA}$,
 Refill every 20 mins, $\Delta I = 5 \text{ mA}$,
 Vertical emittance $< 10 \text{ pm}$

skipped refills <2%

OPERATION : MACHINE




OPERATION: TOP-UP

After a long period with minimum intervention, the injection underwent major upgrades for top-up operation and the EBS project

- New Libera Beam Position Monitor electronics
- Quadrupole movers
- Two additional RF cavities
- Linac: New → gun, pre-buncher, buncher
Third modulator (for redundancy)
- **A new booster Ramped Injection Power Supply (RIPS)**
- New power supplies for the septum magnets
- Bunch cleaning system
- ... etc



The injection will be reused for the EBS



ESRF: MORE THAN 20 YEARS OF SUCCESS AND EXCELLENCE



- **1988** 11 member states sign the creation of the ESRF

- **1992** 1st electron beam in the storage ring

- **1994** Inauguration: 15 beamlines on time and within budget

- **1998** 40 beamlines on time and within budget



- **2009-2015** Upgrade Programme Phase I on time and within budget




- **2012** New design for the storage ring



- **2015** Upgrade Programme Phase II: ESRF-EBS

ESRF UPGRADE PROGRAMME: AN AMBITIOUS PROGRAMME TO PREPARE THE FUTURE

Purple
Book
January
2008



Orange
Book
January
2015

**ESRF UPGRADE PHASE I
180 M€ (2009-2015):
ESFRI ROADMAP 2006-2016
ON TIME – WITHIN BUDGET**

- 19 new beamlines, many specialised in *nano*-beam science
- Upgrade and renewal of facilities and support laboratories



ESRF-EBS
EXTREMELY BRILLIANT SOURCE



**ESRF-EBS
Extremely Brilliant Source
150 M€ (2015-2022):
ESFRI LANDMARK (2016)**

Revolutionary design
for a new generation of
synchrotron source storage rings

ESRF Extremely Brilliant Source
 ESRF-EBS – 150 M€ (2015-2022)



ESRF-EBS

Extremely Brilliant Source




~100 times more brilliant and coherent X-rays




➤ Programme to exploit the qualities of this new and unique extremely brilliant X-ray source:

- Creation of new beamlines
- Innovative detector programme
- « Data as a Service » strategy

Budget for the source only: 104 M€



Reduce the **horizontal** emittance from **4nm** to **0.14nm**




Beam-line experiments can benefit from :

an increase in brilliance
an increase of coherence
(the coherent fraction, in hor. plane)

BRILLIANCE AND COHERENCE INCREASE


Brilliance



Hor. Emittance [nm]	4	0.135
Vert. Emittance [pm]	4	5
Energy spread [%]	0.1	0.09
β_x [m]/ β_z [m]	37/3	6.9/2.6


Source performances will improve by a factor 50 to 100

18mm Undulator spectrum




Undulator:
CPMU18,
K=1.68
L=2m

Coherence



LOW EMITTANCE RINGS TREND



Several facilities will implement Low Horizontal Emittance Lattices by the next decade

Courtesy Riccardo Bartolini

EXTREMELY BRILLIANT SOURCE: ACCELERATOR UPGRADE

The Extremely Brilliant Source Project aims to:

- Substantially decrease the Storage Ring Equilibrium Horizontal Emittance
- Increase the source brilliance
- Increase its coherent fraction


- Must fit in the same tunnel: same circumference as much as possible
- Keep the electron energy (6 GeV)
- IDs at same locations: keep Beamlines where they are
- Maintain the existing bending magnet beamlines
- Preserve the time structure operation and a multibunch current of 200 mA
- Re-use injector complex
- Limit the downtime for installation and commissioning to less than 18 months

**Maintain standard User-Mode Operations until
the day of shut-down for installation**

OPERATION AND EBS PROJECT PLAN (2015-2020)

January 2017-June 2018 – Delivery of components

10/12/2018 – Start of shutdown



Milestone: Decision on shutdown date

Oct 2017 - Start of assembly phase

11 Nov 2019 – Start of machine commissioning

May-July 2020 – Friendly Users

25/08/2020 – Start of USM

1.5 year of User Service Mode interruption


2018 is a normal year for Operation

- October 2017** Start of the girder assembly (estimated duration 1 year)
- 10 December 2018** Start of the long shutdown, dismantling starts
- December 2019** Accelerator commissioning
- March 2020** Beamline commissioning starts
- 25 August 2020** Back to USM

NEW LATTICE VS PRESENT ESRF LATTICE


▪ Present ESRF lattice

32 cells, Double Bend Achromat = (2 dipoles + 15 quad. sext.) per cell
ID length = 5 m (standard) / 6m / 7m




▪ ESRF EBS lattice

Hybrid 7 Bend Achromat = (4 dipoles + 3 dipoles-quad + 24 quad., sext., oct.) per cell
32 identical arcs 21.2 m long, ID length = 5 m




31 magnets per cell instead of 17 currently

Free space between magnets (total for one cell): **3.4m** instead of **8m** today !!



Double-Bend Achromat (DBA)

- Many 3rd gen. SR sources
- Local dispersion bump (originally closed) for chromaticity correction




Multi-Bend Achromat (MBA)

- MAX IV and other USRs
- No dispersion bump, its value is a trade-off between emittance and sextupoles (DA)

THE HYBRID MULTI-BEND (HMB) LATTICE

ESRF existing DBA cell


- $E_x = 4 \text{ nm}\cdot\text{rad}$
- tunes (36.44, 13.39)
- nat. chromaticity (-130, -58)



ESRF HMB cell

- $E_x = 140 \text{ pm}\cdot\text{rad}$
- tunes (76.21, 27.34)
- nat. chromaticity (-99, -82)

- Multi-bend for lower emittance
- Dispersion bump for efficient chromaticity correction => “weak” sextupoles (<0.6kT/m)
- Fewer sextupoles than in DBA
- Longer and weaker dipoles => less SR
- No need of “large” dispersion on the inner dipoles => small H_x and E_x



- **Design of all the components nearly completed:**
 - **Magnets** ~95% (including Kickers and PM-septa)
 - **Vacuum System** ~95% (including one-of-a-kind chambers in injection section)
 - **Absorbers** ~100%
 - **Girders** ~100%
 - **Supports** ~100%
 - **Diagnostics** ~80% (Collimators, Special chambers)
 - **Power Supplies** ~90% (Optimisation and hot-swap implementation in progress)

- **All elements have been fully integrated and are consistent with the overall specifications and requirements**


- All large scale procurement in place
- All contracts for serial production magnets in place
- All contracts for vacuum chambers in place
- Girder contracts in place
- Infrastructure & logistics critical contracts in place

Delivery of serial components has started and will last about 2 years


Pre-series components delivered for almost all contracts

MAGNETS


Assembled in house



132 Dipoles




100 Dipole-quadrupoles




66 Octupoles


More than 1000 Magnets to procure in less than 3 years



524 Quadrupoles
(132 HG, 392 MG)







196 Sextupoles



98 Correctors

DIPOLES WITH LONGITUDINAL GRADIENT [132]

- Each dipole based on 5 PM modules
- Strength 0.67-0.17 T &
- Iron length 1788 mm
- 25.5 – 30.5 mm GAP
- Iron: Pure Iron
- Permanent magnet $\text{Sm}_2\text{Co}_{17}$



PM assembly tool

Around 6000kg of PM, 660 Iron modules,
Half of the 128 magnets already assembled




Dipole assembly area



SEXTUPOLES [196]

- 2 types
- 1700 T/m² gradient, 166 – 200 mm length
- 19.2 mm bore radius
- 0.5 kW power consumption
- Including additional correction coils


First series magnet batch delivered



QUADRUPOLES

High Gradient [130]

- 2 types
- 89 & 87 T/m gradient
- 388 – 484 mm length
- 12.7 mm bore radius
- 1.9 & 1.7 kW power consumption



First series magnet batch delivered





Moderate Gradient [398]

- 4 types
- Up to 54 T/m gradient, 162– 295 mm length
- 16.4 mm bore radius
- 0.7 – 1.1 kW power consumption



DIPOLE QUADRUPOLES [99]




- 2 types
- Nominal dipole 0.55 – 0.39 T
- Nominal gradient 36-39 T/m
- 1028-800 mm
- 18.6 mm bore radius
- 1.6- 1.2 kW power consumption
- Poles longitudinally curved



Pre-series magnet delivered

OCTUPOLES [66]


- 36900 T/m³ gradient, 90 mm length
- 18.6 mm bore radius
- 0.1 kW power consumption
- Allows the required stay clear for Synchrotron radiation fan



Series production


CORRECTORS [100]

- Horizontal: 0.1 T.mm
- Vertical 0.1 T.mm
- Skew quadrupole: 0.12 T
- 25.5 mm gap mm bore radius



Series production

GIRDERS




Four identical girders per cell

Mass of:

- Magnetic elements
- Supports
- Vacuum equipments

6-7T/girder




5100mm

GIRDERS


- Girder supported by 4 adjustable Z feet made of motorised wedges
- Y adjustment by 2 manual jacks pushing the girder

	HORIZONTAL (Y)	VERTICAL (Z)
Girder to girder	50 μm	50 μm

- **Motorized Z adjustment** resolution 5 μm
- **Manual Y adjustment** resolution 5 μm
- 1st natural frequency :
 - 50Hz (design criteria)
 - 49 Hz measured



• Vertical movement




Motorised
Wedge Airloc

Z movement:

- Accuracy: 10.8 μ m
- Repeatability: 3.3 μ m
- Increment: 0.3 μ m

Preload springs
(2x0.7T)

• Horizontal movement



Wedge Nivell DK2

Horizontal Jack functions:

- horizontal adjustment
- guiding the vertical movement
- improving the stiffness

«Pushing back»
spring (3.5T)



VACUUM CHAMBERS


✓ Three main families of chambers:

In situ bake-out


Low profile stainless steel chambers (inside combined dipole-quadropoles & HG quadrupoles)

High profile aluminium chambers (dipole magnets + other)


High profile stainless steel chambers (quadrupoles, sextupoles, octupoles)





High profile cross section



Low profile cross section




High profile cross section




FAMILY 1: ALUMINIUM DIPOLE CHAMBERS


4 dipole chambers per cell made of Aluminum




CH2




CH5



CH9



CH13




- Design completed
- Pre-series delivered
- Series Manufacturing in progress


FAMILY 2: HIGH PROFILE STAINLESS STEEL CHAMBERS

Straight Chambers


CH1




CH3




CH4



CH11




CH12




Thick ante-chamber acting as stiffener

1.5 mm sheet EB welding






High profile cross section





- Manufacturing in progress

FAMILY 3: LOW PROFILE STAINLESS STEEL CHAMBERS




Low profile cross section (inside dipole-
quadrupoles and HF quadrupoles)

- Manufacturing in progress




RF FINGERS



- 8 different bellows = 8 different RF Fingers.
- Close collaboration with the vacuum chamber designer.
- FEA model
- Design completed
- Prototype tested in the machine, Pre-series delivered
- Manufacturing in progress




Blade contact





Patented






VACUUM CHAMBERS – CH12 DIAGNOSTICS



1. H stripline
2. V stripline
3. Shaker
4. Current transformer
5. Beam losses collimator




Procurement in progress





PHOTON ABSORBERS

03 | Capture a image



PHOTON ABSORBERS

- ~391 absorbers (including crotch absorbers, without injection cell specials)
- Total power to be absorbed: 504.5 kW (30 x 15.795 kW + 2x 15.314) kW
- Power density: 10 to 110 W/mm² (normal to beam)
- => moderate power parameters compared to current ESRF
- Scattered radiation blocked in the absorber to avoid chamber cooling




Absorber flange mounted on the ante-chamber

Tight space constraints

- CuCr1Zr as an alternative to Glidcop
- Integrate the CF flange in the CuCr1Zr absorber body (Sharma Sushil idea)




**Pre-series delivered,
absorbers in series production**

ABSORBERS DESIGN : TWO FAMILIES



Family Toothed (up to 110 W/mm²)


Toothed geometry optimized to reduce thermal stresses over large area



Temperature photon
Toothed absorber

ABS CH9-1-29

Family Frontal (up to 50 W/mm²)



No weld, no braze


ABSORBERS OPTIMIZED TO BLOCK SCATTERED RADIATION

- ❑ No water cooling on chambers

Teeth Absorbers intercept the Radiation at grazing angle

⇒ Scattered fraction is high (5-10%)


Long End Tooth blocking the Scattered Radiation from reaching the Chamber




Screen blocking most of the scattered radiation

An average $10W \leq P_{scatt} \leq 30W$ irradiated on vessels

Efficiency ~ 85% (Screen + Long Tooth)




Frontal Absorbers intercept Radiation close to Normal Incidence
 => Scattered Fraction is low (<3%)



POWER SUPPLIES



360 V dc distribution network



About 1000 DC-DC low voltage converters: the average channel power is around 1kW and a maximum of 2.3kW.

The stability requested will be 15ppm with a MTBF of more than 400 000 hours.

The integration in 32 cabinets will be designed with the Computer Services for redundancy and **HOT-Swappability**

DC-DC converters [371 racks of 3 channels]:

- Prototypes validated
- Contract signed, design in progress

DC-DC Corrector Power Supplies [100 crates of 9 channels]

- Prototypes validated
- Contract signed, design in progress

Hot swap manager:

- Patent process finalized, Specification done
- Produced by ESRF/ISDD



Hot swap cubicles [34]

- RFQ for prototype cubicle delivered
CFT by second half 2017

DC-DC Proto 2 (2 channels)



RF LAYOUT



5 cell cavities replaced by 14 HOM damped single cell cavities

Keep the existing transmitters

3x existing 150 kW SSAs

RF CAVITIES




Three operational prototypes in house
Fabrication of 12 HOM damped
cavities by RI

All cavities delivered
HOM absorbers to be delivered Oct17-
May18

6 cavities conditioned to 750 kV within
2 weeks each

Cavity assembly area

FRONT-ENDS



42 Front-Ends

- 28 ID FE's
- 14 BM FE's

New Front-End design completed for :

- SR junction chambers
- BM and ID FE module1

Procurement in progress

BENDING MAGNETS SOURCE: 1- POLE BM, 2-POLE & 3-POLE WIGGLERS

All new projects of diffraction limited storage rings have to deal with:


Increased number of bending magnets / cell => BM field reduction

Conflict with hard X-ray demand from BM beamlines



ESRF will go from 0.85 T BM to 0.54 T BM

The BM Sources will be replaced by dedicated 1-Pole short super bend, 2-Pole or 3-Pole Wigglers


- Field Customized
- Large fan with flat top field
- 2 mrad feasible for 1.1 T 3PW
- Mechanical length ≤ 150 mm
- Source shifts longitudinally by ~ 3 m
- Source shifts horizontally by ~ 1 -2cm



Half assembly




INJECTION IN THE STORAGE RING




- **Standard four-kickers bump injection ($3\mu\text{s}$):**
 - New kickers required

- **Pulsed elements at the end of TL2:**
 - 2 active septa S1 and S2 – 2ms
 - 1 in-vacuum septum S3 – $66\mu\text{s}$



INJECTION CELLS




Dedicated injection cells:

Standard cell optics up to QF4

β_x at the injection point increased


Minimize symmetry breaking




Girder 4 of Cell 3 and Girder 1 of Cell 4 are

non standard with a dedicated layout

ASSEMBLY AND INSTALLATION OF THE NEW ACCELERATOR




INITIAL PROTOTYPE MOCKUP




Many tests have been made with the prototype mockup:

- Girder performances
- Girder handling
- Survey
- Thermal issues
- Compatibility checks
- Services and cabling optimization


COMPLETE GIRDER DISASSEMBLED VIEW





Assembling of magnets on the girders

Assembling of vacuum chambers on dedicated tables



Then opening of magnets and add the whole vacuum section,... alignment,.....

FULL CELL MOCKUP



Four girders for a complete cell preparation

A full cell mockup began to be assembled in January 2017:

- 4 fully assembled girders to be used to test and optimise the assembly and installation sequences



Four tables for the vacuum chamber preparation area

FULL CELL MOCKUP



Magnet
installation

Vacuum chamber
preparation

FULL CELL MOCKUP



vacuum chambers assembly handling tool



vacuum chambers handling tool



vacuum chambers assembly table

Handling tools and logistics preparation

FULL CELL MOCKUP




The four girders are now assembled with the pre-series components:

- No major problems encountered with the different components; everything fits together
- Minor modifications required to the suppliers for the series production

- The overall assembly procedure has been validated
- Detailed and optimised procedures are under preparation

BUILDINGS FOR THE ASSEMBLY AND INSTALLATION PHASE



BUILDINGS FOR THE ASSEMBLY AND INSTALLATION PHASE





Inside view of the assembly building


GIRDERS ASSEMBLY IN ESRF01 TO BE STARTED IN OCTOBER 2017

ESRF1 Dedicated area for Girders assembly

4 vacuum
assembly areas



3 assembly rows in //




- A/ Magnets & supports
- B/ Alignment
- C/ Chambers, close , align

- The tunnel must be cleaned up prior to the installation of the new machine.
- Some work/upgrades will be anticipated prior the long shutdown
- The existing machine will be dismantled using cranes
- Each component of the present storage ring must be fully dismantled, radiation measured, traced and stored following French safety regulations.
- Some civil work needed prior to rolling the new girders.

Normally access for ordinary maintenance is via **the roof**, using **over-head cranes**, but


Assembled girders are too heavy for the cranes
→ Specific handling tools have been developed.




INSTALLATION



- Dedicated transport module has been developed
- Dedicated gantry will be installed to pass over the tunnel wall



DISMANTLING & INSTALLATION PLANNING



CONCLUSION

EBS project running in parallel with ESRF operation

- **No impact on user operation**
- **Continuation of the development (injector, top-up, cryo undulators,...)**

Project execution progression:

- **Engineering Design virtually completed**
- **Procurement in full swing**
- **Delivery of all pre-series components almost completed**
 - ➔ **Schedule now heavily linked to external manufacturers**
- **Mock-up cell almost completed**
- **Assembly to be started in less than 3 months (mock spring 2017)**
- **Dismantling/installation/commissioning in preparation**


At this stage, no major show stopper identified.

MANY THANKS FOR YOUR ATTENTION




LIFETIME OF S28B

s28b bpm0208nominal LOW EMIT RING INJ @S3. 512 turns WP 021 034 s28b bpm0208nominal 10
 DA on en :-12.4 mm En. Acc. :-6.0 % T.L.:45.1h I.E.:NaN% I.E. RF:NaN% I.E. rb:100.0%
 error average 10 seeds DA on en:-10.2+/-0.5 mm En. Acc. :-6.0+/-0.0 % T.L.:23.0+/-1.3 h
 I.E.:NaN+/-NaN % I.E. RF:NaN+/-NaN % I.E. rb:97.9+/-1.1 %



S28A
DA -8.1mm@S3
TLT ~ 13h.

S28B
DA -10mm@S3
TLT ~ 21h



$e_y=5\text{pm}$	ESRF	Upgrade
Multibunch	64 h	21 h
16 bunch	6 h	2.1 h
4 bunch	4 h	1.4 h