




Paolo Craievich on behalf of RF section :: Paul Scherrer Institut

RF C-Band and X-Band systems

Athos Machine Commissioning Workshop, February 1st, 2019



Overview RF systems in Athos




Athos X-band Transverse Deflection Structure (TDS) system

- ☐ Post-undulator X-Band system (Structure location => 479.7 – 482.0 m)
- ☐ New concept for the TDS: variable polarization of the deflecting field (one at the beginning)

Athos C band station – SATCB01

- ☐ 1 C-Band accelerating station (Structure location => 357 – 366 m)
- ☐ Energy tuning approximately +/- 240 MeV
- ☐ Cavities and power source are a clone of Linac 1&2 (Ampegon modulator)



X-Band deflector expected performances



Resolution 0.95 fs at 45MV and $b_d = 50\text{ m}$


0.71 fs at 60MV and $b_d = 50\text{ m}$

Nominal Beta function: **50 m** (both planes)



PolariX TDS: Novel Concept with Variable Polarization



Variable polarization circular TE₁₁ mode launcher: E-rotator




Full geometry for a face-to-face RF check of two E-rotators


Phase difference between port 1 and port 2:

- 0 degree -> vertical polarization
- 180 degree -> horizontal polarization





Electric Field



Magnetic Field

- ❑ The structure supports only the propagation of the operating modes TM11x and TM11y at the structure operating frequency.
- ❑ **BOTH these polarizations must be synchronized with the beam**, otherwise the polarization phase will rotate and the integrated dipolar kick in the operating plane will be reduced.

Tuning may be difficult because a tight azimuthal symmetry is required!

→ Tuning free assembly procedure developed at PSI because a high azimuthal symmetry is required

Collaboration between PSI, DESY and CERN



- ❑ Goal: Develop PolariX TDS with variable polarization
- ❑ Cavity design and tolerance study were performed by CERN
- ❑ Common mechanical design of the cavity fulfills the requirements of different experiments:
 - **ATHOS** beamline at SwissFEL
 - **FLASHForward**, **FLASH2**, **SINBAD** at DESY. **XFEL** observer of the project
- ❑ Structures are assembled and brazed at PSI using the tuning free assembly procedure (C-band linac)
- ❑ After successful test of the prototype six other cavities will be produced (starting now)
- ❑ Test of the prototype cavity with beam at DESY (FLASH2 beamline, 2019)

GOAL: RF structures for ATHOS by 2019


Bead-pull measurements – First structure

Workshop at PSI

Off-axis measurement for two polarizations



X = 1mm
Y = 0 mm



Measurements performed by R. Zennaro and F. Marcellini

Concept of the waveguide network


TDS1 at 479.83 m +1.2m

TDS2 at 482.33 m +1.2m

Modulator and klystron position: 488 m

RF components:


- BOC: under power test at CERN
- Variable phase shifter: in production at AMI
- Waveguide parts: in production at AMI
- RF loads: to be ordered




Klystron output power and defl. voltage
(including the waveguide losses):

- 25 MW \rightarrow $V_t > 55$ MV (one TDS)
- 25 MW \rightarrow $V_t > 79$ MV (2 TDS)

Layout post-undulator diagnostic



Concept of the post-undulator diagnostic
by E. Prat



Status of the screen
monitor and
shielding for 100Hz?



X-band modulator – Concept


(in charge of the project contact J. Alex)

- PSI decided to build the X-Band modulator for Athos in house
 - Better control of technology
 - Lower dependency on suppliers for support and potential upgrades
 - Simplifies improvements during lifetime
- In order to limit the required R&D the new modulator is based on ***the Linac 1 and 2 design***
- Investment for late renewal of the **injector modulators (S-band and X-band)** – higher klystron HV stability

Draft schedule at the end of this presentation


Control system concept

(in charge of the project J. Alex)

- 
- A solid grey square is positioned to the left of the first bullet point.
- The new X-Band will still be based on the same C-band control system hardware platform
 - So ideally they should also have a common control system, just configured for different klystrons
 - Use SATCB01 (ATHOS C-band station) as test platform for the new software
 - speed up software development for X-band TDS system
 - Software testing without C-band klystron
 - Software upgrade also for all Linac 1 and 2 C-Band modulators

Draft schedule at the end of this presentation

Concept for the implementation



Sketch still under investigation

Coordination of the activities with infrastructures and other expert groups

- ☐ Transport corridor in the technical gallery
- ☐ Cooling station KKV015 and water connections (*Contact: B. Grossenbacher*)
- ☐ A crane is necessary to install the klystron and switching units
- ☐ Electrical connections (*contact E. Husler*)
- ☐ Availability timing, synchronization, ILK, controls
- ☐ PSYS integration (need shutdown)

C-band module – SATCBo1

- ❑ Modulator and klystron in OSFA , ready for HV commissioning
- ❑ *Cooling station KKV015 (Contact: B. Grossenbacher)*
 - Assembly Distribution units in the technical gallery and ready for commissioning
 - Piping in tunnel - Connections of structures (and BOC) done.
- ❑ Structures, BOC and WG-distribution on girder in OSFA without RF loads
- ❑ Waveguides klystron to BOC: vertical waveguide will be installed in April shutdown (but no connection to the klystron)
 - Connection to the klystron delayed until shutdown in November 2019
 - Test stand for the software of the X-band modulator and in general for the new software for the Linac 1 and 2 modulators.
- ❑ RF station will be available for RF conditioning in early 2020 (after X-band development)
- ❑ Module available for beam in Spring 2020

Athos RF systems Time Plan

Romain's plan

	2016	2017	2018	2019	2020	2021
UE 38 Undulators	design			series production (15 units), measurements, installation (1 /month)		
		proto. production	Test proto.		Optics, pump laser, end stations commissioning	
ATHOS RF modules	design	X band modulator specs, X band TDS production		X band modulator production	Installation	
		C band modulator procurement, girder pre-assembly, waveguide design		Installation	cond.	
e ⁻ and photon beamlines and experiment		design & procurement (magnets, PS, diagnostics, dechirpers, ...)			machine commissioning	
installation / commissioning		Dogleg Installation (kicker, C band girder, ...)		dogleg commissioning	1st lasing commiss.	
		dechirper, undulator line, photon beamline, experiments				
Building & Infrastructure		Cabling, cooling stations, building ...				
					pilot exp.	pilot experiments
						user operation

C-band module – SATCB01

- ☐ WG connection to the klystron
- ☐ RF startup early 2020 (Jan-Feb)
 - PSYS integration (need shutdown)
 - LLRF station basic setup & RF ILK
- ☐ RF conditioning – 8 weeks
- ☐ LLRF station setup w/o and w/ beam

X-band modulator production

	2019												2020											
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Kick-off meeting																								
Concept phase																								
Transformer																								
Tank																								
Mechanics																								
Assembly																								
Control system																								
Test on SATCB01																								
Configuration for X-band																								
Test on X-band (on test Load)																								
Installation in OSFA																								
Test with klystron																								
RF startup (mid of May 2020)																								
RF conditioning																								