



PAUL SCHERRER INSTITUT

PSI

Scientists



Kirsten
Schnorr



Andre
Al Haddad




Gregor
Knopp



Christoph
Bostedt




Sven
Augustin



Zhibin
Sun

PhD student



Jonas
Knurr

Engineer



Florian
Amrein

Technician



Simon
Tiefenbacher

MALOJA

Molecules, Atoms, Light Observed in a Joint Apparatus




Maloja pass: 1815 m



Relationship to charge

Establish a commissioning plan until mid 2021 (with detail really only until summer)

- Common Overview Commissioning Plan
- List of Commissioning Tasks
- Number of shifts required per group / task
- Distinguish tasks that are independent of Aramis operation (beam priorities and parameters)
- Synchronize tasks with hardware, available manpower & Aramis Operation (DAQ, controls, general support = resource load)



3) Maloja: *description and commissioning plan* (Kirsten)

Maloja: scientific and technical concepts

Current Status Maloja

- Hutch infrastructure (cables, technical media, etc.) build-up ongoing
- Maloja mover systems installed and under commissioning
- All endstation equipment required for first beam in Maloja has arrived at PSI


Next steps:

- KB installation
- Setup vacuum
- Test spectrometers (ion TOF and electron analyzer)
- Commissioning DAQ and controls
- First beam in Maloja 30.04.2020


Charge migration

Non-linear spectroscopy


Energy transfer



Slaviček et al., *JACS* 2014 136 (52)




Golubev et al. *Phys. Rev. A* 91, 051401(R) (2015)




Biggs et al., *PNAS* 110, 15597 (2013)


Coincident imaging and spectroscopy



Imaging dynamics




Gorkhover et al. *Nature Phot* 12, 150153 (2018)









New accelerator modes for attosecond and intense X-ray pulses enable new science opportunities

Transient absorption




Schnorr et al., *Phys. Chem. Lett.* 2019, 106

From 2019 workshop: Early feedback and first experiments




Endstation layout




SNF R' equip proposal

Maloja: A flexible endstation concept




Four independent experimental units appear ideal

Implementation of concept





Maloja endstation and hutch layout



Maloja: following a path of increasing complexity - also reflected in commissioning

Maloja Build-Up Phases (1st plan December 2018)

April
2020

Year 1			Year 2			Year 3		
Hemispherical analyzer								
Ion momentum spectroscopy								
Supersonic gas jet (atoms, molecules)								
		Timing Diagnostics						
		Pump-probe experiments						
			Scattering					
			Clusters and aerosols					
			Transient absorption					
						Stimulated Raman		
						Stimulated emission		
Baseline (early feedback)						Zone plate optics		
Extended						Non-collinear X-ray optics		
Future science direction						High-harmonic generation		

Maloja Build-Up Phases (March 2020)

Now

Year 1			Year 2			Year 3		
Hemispherical analyzer								
Ion momentum spectroscopy								
Supersonic gas jet (atoms, molecules)								
	Timing Diagnostics							
	Pump-probe experiments							
	Scattering							
			Clusters and aerosols					
			Transient absorption					
						Stimulated Raman		
						Stimulated emission		
Baseline (early feedback)						Zone plate optics		
Extended						Non-collinear X-ray optics		
Future science direction						High-harmonic generation		

Commissioning year guiding principles (strategy)

- **Goals:**

- **Functionality of components**
- Feedback to machine for FEL parameters
- **Proof of principle experiments**

- **Implementation pathway:**

- **Beam Maloja and commissioning of optical components**
- **Simple i.e. ion time of flight spectroscopy** (feedback crude pulse length in combination with pulse energy measurements)
- **More complex i.e. electron spectroscopy** (feedback spectral content, long-term polarization?)
- **Imaging capabilities** (need: intense short pulses)
- **X-ray/x-ray pump/probe capabilities** (need: two pulses, two colors)
- **Optical/x-ray pump/probe capabilities** (need: optical laser, timing, etc)



Complexity

Maloja commissioning 2020 (hardware on strategy map)

New Hardware:

- KB Mirrors
- Maloja frames and motion
- Vacuum system
- BS and non-BS cameras
- Digitizer
- Supersonic gas jet
- Ion spectrometer
- Electron spectrometer

New Hardware:

- Jungfrau detector
- COLTRIMS spectrometer
- Laser transport
- Laser table equipment
- Laser incoupling
- Time tool
- Liquid jet

New Hardware:

- User supplied equipment

FEL Parameters:

- At least few tens of μJ pulse energy with ~ 50 fs duration
- Scan polarization
- Scan pulse duration
- Scan photon energy

FEL Parameters:

- Few hundred μJ pulse energy with < 50 fs duration
- Few fs pulses (min. $10 \mu\text{J}$)
- Two color X-ray pulses

FEL Parameters:

- ...

Tasks/experiments

- KB commissioning
- 1st FEL in Maloja
- Ion time-of-flight spectra (Feedback on pulse duration)
- Electron spectra (Feedback on average FEL spectra and bandwidth)

Tasks/experiments

- Jungfrau commissioning
- Diffraction experiments on clusters
- COLTRIMS commissioning
- Photoelectron and ion momentum spectroscopy with two-color X-ray pulses
- Optical pump X-ray probe

Tasks/experiments

- Start pilot experiments

Maloja commissioning: Short term refinements (detailed plan until summer shut-down)

Task	Goal
1st beam in Maloja	Guide FEL beam through beam line, over offset mirror onto screen in first Maloja chamber
KB optics alignment	Move in horizontal and vertical KB mirror and watch deflected and undeflected beam on screens in endstation (requires modifications on setup including venting/repump)
KB focusing all frames	Establish tightest focus in all four frames, characterize and test reproducibility and stability of mirror benders
Ion time-of-flight spectrometer	Commission ion spectrometer. This allows to give further feedback on focus and on pulse duration of FEL pulse.
Electron spectrometer	Commission hemispherical analyzer. This allows to give feedback on average FEL spectrum and bandwidth.

Maloja commissioning: Map of tasks to technical requirements (experiments to hardware to software)

Required infrastructure	Beam in Maloja	KB Opt. Alignment	KB Focusing all Frames	Ion Time of Flight spectrometer	Electron Spectrometer
Vacuum and Infrastructure	✓	✓	✓	✓	✓
Motion (Delta Taus and eMotors)	✓ - 1 Frame - KBs - Manipulator	✓ - 1 Frame - KBs - 2 x Manipulators	✓ - 4 Frames - KBs - 2 x Manipulators	✓ - 1 Frame - KBs - 3 x Manipulators	✓ - 2 Frames - KBs - 3 x Manipulators
Motion (SMARACT)		✓ - 3 stages XYZ	✓ - 3 stages XYZ	✓ - 3 stages XYZ	
Cameras Gige (non-BS/Avg)	✓ - 3 Basler	✓ - 4 Basler	✓ - 4 Basler	✓ - 3 Basler	✓ - 4 Basler
BS Cameras (PCO)		✓ - 1 PCO	✓ - 2 PCO	✓ - 1 PCO	✓ - 1 PCO full image BS - 1 PCO processed
DAQ	✓ - View beam	✓ - View beam - simple process.	✓ - View beam - simple process	✓ - Data readout - Scan tools	✓ - Data readout - Scan tools
Digitizers				✓ - BS readout of traces - 2 channel	✓ - BS readout of traces - 1 channel - Channel interleaving
High Voltage				✓ - ISEG HV supplies	


Maloja commissioning: Map of tasks to time (shift needs and wishes)

Tasks/experiments

- 1st FEL in Maloja (1 day)
- KB alignment (5 days)
- Focus optimization frame (8 days)
- Ion time-of-flight spectra (5 days)
- Crude feedback on pulse duration
- Hemispherical analyzer commissioning and first electron spectra (5 days)
- Feedback on average FEL spectra and bandwidth

Tasks/experiments

- Jungfrau commissioning
- Diffraction experiments on clusters
- Gas jet and COLTRIMS commissioning
- Photoelectron and ion momentum spectroscopy with two-color X-ray pulses
- Optical pump X-ray probe



Challenge: Maloja commissioning plan closely entangled with machine commissioning and performance

Summary:

- *Maloja on track for first beam in late April and start of commissioning*
- *Detailed plan until summer (total 27 days)*
 - Commissioning of baseline endstation components (27 days)
 - First feedback experiments
- *Longer plan for second half of year (45 days)*
 - Commissioning of COLTRIMS spectrometer (5 days)
 - Commissioning of imaging capabilities (10 days)
 - Demonstration of two-pulse two-color capabilities (10 days)
 - Addition of optical laser and timing diagnostics (20 days)
- *Starting of science campaign in Feb 2021*

... with variations on both directions depending on machine developments and manpower availability



PAUL SCHERRER INSTITUT

PSI

