


# MEGAIE Project Overview


From kick-off till the end of irradiation

Friedrich Groeschel, IAM-AWP



# The MEGAPIE Initiative


- A collaboration to design, build, operate and explore a liquid lead-bismuth spallation target of 1 MW of beam power, taking advantage of the existing spallation neutron facility SINQ at the Paul Scherrer Institute
- The minimum design service life will be 1 year (6000 mAh).
  - Demonstration of feasibility for future ADS development
  - Increase neutron flux for SINQ



# Incentives


- National Programs on Partitioning and Transmutation of long-lived nuclear waste
- French Waste Management Research Act of 1991
- 15 years of research to develop sustainable nuclear waste management plan

□ partitioning and transmutation of long-lived radioactive elements: the corresponding studies and investigations must be carried out in association with those conducted on the new generations of nuclear reactors and on the accelerator-driven reactors dedicated to the transmutation of waste, in order to provide an assessment of the industrial prospects of those systems by 2012 and to commission a pilot facility before 31 December 2020.




# LM Spallation Target Concepts at PSI

Tschalär 1979-1985




Forced convection 1979



Vertical beam concept


Free convection, 1981  
First inclined, then vertical



Target 5 m high  
 $\Delta T$  200°C for 3.2 l/s  
 $T_{\max}$  1200°C at beam start

		Schweizerisches Institut für Nuklearforschung CH-5234 Villigen (Diese Unterlage darf nicht ohne Rücksprache mit dem Verfasser zirkuliert werden)	Projekt SINQ
Klassifizierung: Basisdokument		Kurztitel: SSP-Mr.: 8	
Revis: 001	Bestellungs-/Anforderdatum: 28.5.1986		Zeichn.-Nr.: SINQ/800/FIN/601
Verf.: Autor: Schweizerischer Bundesrat		Unterschrift Verf.: Autor:	
Text: Botschaft über Bauvorhaben der ETH und des SINQ			
Die SINQ besteht prinzipiell aus: <ul style="list-style-type: none"> <li>– einem Schwermetall-Target (Blei-Wismut-Gemisch),</li> <li>– einem Moderator (schweres Wasser) und speziellen kalten Moderatoren (flüssiger Wasserstoff),</li> <li>– einem massiven Abschirmungsring.</li> </ul> Zur Abfuhr der Wärme, die durch die Abbremsung des Protonenstrahls entsteht, wird die Naturkonvektion aus-			
Forschungsbetrieb			
Verf.: Projektleitung Referatsverantwortliche Leiter Funktionsbereich		Revis: 86	
Datum: Vienna 1986		Datum: Vienna 1986	


28.5.1986



Natural convection with driver heater

G. Bauer, 1990




# MEGAPIE Partnership



KAERI, JAERI and  
DOE joined in 2002

Initiated by  
G. Bauer/PSI  
M. Salvatores/CEA  
G. Heusener/KIT

# Baseline phase (1999- early 2000)



Specify goals of the project

List boundary conditions

Define technical options

Identify R&D-needs

Outline operational procedures and

Define post irradiation examination

Identify requirements for final disp

Beam power about 1 MW at 575MeV, 1.74 mA

Target is LBE ( $T_m=125^\circ\text{C}$ )

Design life of target about 1 year (6000 mAh)

Target dimensions have to comply with the

- Target Block in the SINQ

- Exchange Flask

- Target Storage Positions

Compatible with WCL

Re-implementation of solid target within 1 month

Incremental total project costs 10 MCH

## MEGAPIE<sup>®</sup>, a 1 MW Pilot Experiment for a Liquid Metal Spallation Target


G.S. Bauer<sup>1</sup>, M. Salvatores<sup>2</sup>, and G. Heuser<sup>3</sup>

<sup>1</sup> Paul Scherrer Institut, Spallation Neutron Source Division,  
CH-5232 Villigen-PSI, Switzerland

<sup>2</sup> CEA Cadarache, Direction des Réacteurs Nucléaires,  
F-13108 Saint-Paul-Léz-Durance Cedex France


<sup>3</sup> Forschungszentrum Karlsruhe, Projekt Nukleare Sicherheitsforschung,  
D-76021 Karlsruhe Germany

J. Nucl. Mat., Vol. 286 (2001) 17-33  
TW5MT-4 (J. Nucl. Mat.)  
and Proc. ICANS XV (JAERI-RESK report)




# Consolidated Project Organisation

## Design Phase



3/2002 updated in 2/2005 to focus on  
commissioning, testing and operation

# Feasibility phase ( - mid 2000)



Refine technical options  
Establish design data base  
Analyse anticipated load levels  
Identify problem areas  
Perform scoping calculations  
Verify cost and schedule plans  
Identify requirements to ancillary systems

- Concept of main and bypass flow with two independent pumps favored with respect to mono-pump option
- EMP vs. mechanical pump
- LMC-Material: F/M vs. SS/Inconel 718
- LTE: AlMg3 vs. Zry


TRM in Cadarache (July 2000)  
completed the phase: The target is feasible

*Scheme of components for the MEGAPIE target system*

MP\_basic concept.ppt PSI-BQ87\_17.07.00

# Conceptual Design phase (- Sep 2001)


## Design Support



Pump and HEX arrangement





Schematic of Intermediate Cooling System  
with Organic Coolant and Single-Phase Target Heat Exchanger  
Nominal Operating Conditions at 650 kW



Organic coolant


TRM at FZK in February 2001 launched  
Design Support due to partnership established

Select reference technical design  
Select reference materials  
Define instrumentation and controls for operation  
Size individual components  
Verify compatibility of components' specifications  
Identify possible sources of failure  
Analyse consequences of individual components failure  
Outline design for ancillary systems




Spallation products  
and Po-release

CFD  
Benchmark  
experiments  
defined




# Engineering Design phase (-mid 2002)

Carry out detailed calculations to optimise system  
 Verify designs of all individual components  
 Analyse life expectancy and possible failure modes of components and system  
 Carry out overall safety and life time analysis  
 Design ancillary systems  
 Establish QA plan for manufacturing and testing  
 Produce final design report




- Double containment (LMC, LTE)
- LTE → AIMg3, concave sphere
- Central rod with neutron monitor (AISI 316)
- HEX → 12 AISI 316 single wall cooling pins
- EMP System → 2 Flowmeters
- Insulating Gas System (Ar → He)
- Cover Gas System (Absorbers, Overpressure)
- Instrumentation and Leak Detectors

# Mass Flow and Temperatures



# MEGAIE Target Design



## Dimensions

Length:	5.35.m	Weight:	1.5 t
LBE volume:	82 l	Gas Volume:	2 l
Wetted surface:	8 m <sup>2</sup>		
Design pressure:	16 bar	Operating pressure:	0-3.2 bar
Design Temperature:	400°C	Insulation Gas:	<0.5 bar He

## Materials

Lower Liquid Metal Container: T91  
Upper Container: 316L  
Lower Target Enclosure: AlMg3

## Heat Removal and Beam Window Cooling


Deposited Heat: 650 kW  
Forced convection assisted by buoyancy  
Main pump: EM in-line pump (4l/sec)  
Bypass pump: EM in-line pump (0.35l/sec)  
LBE T range 240-380°C, max. flow rate ~1 m/s  
Beam window T91 steel, T 330-380°C, 20-25 dpa

TRM Bologna, March 2002 marked nominal end of Engineering Design  
Phase for the Target to launch tendering


Order to ATEA in Nov 2002

# Design of Heat Removal System


Diphyl THT  
Contract to Ansaldo




Ansaldo design and  
Relap5 calculations



PSI design of  
intermediate water loop





Ansaldo Nucleare  
Relap5 Calculation  
Beam trip 10 s+20 s  
ramp



	LBE THX	THT IHX	H2O IHX
Inlet	330 C	165 C	40 C
Outlet	230 C	130 C	59 C
Flow Rate	9.28 kg/s	THT Velocity	3.5 m/s
Pump Head	12 m	THT P drop	626 kPa

# Design of the Cover Gas System




(Liter NTP)/year, 6000 mAh


H	6.0
He	0.24 .. 2.6
Ar	0.0026
Kr	0.06
Xe	0.024
Total	6.3 ... 8.7

**Absorption of volatile products**  
 $\text{Pd/Ag} + \text{Hg} \rightarrow \text{Pd/AgHg}$   
 $\text{CuO} + \text{H}_2 \rightarrow \text{Cu} + \text{H}_2\text{O}$   
 $\text{CaO} + \text{H}_2\text{O} \rightarrow \text{Ca(OH)}_2 \quad 140^\circ\text{C}$   
was discarded in favour of venting

# Design of the Insulation Gas System




21.3 l of D2O fill the Isolation Gas Space instantaneously and evaporate thereafter




## Design Base Accidents

- Water ingress into insulation gap
- Rupture disc, steam condensor
- CFD/FEM, No failure of LMC due to thermal shock

# Design of the Fill and Drain System




Baseline layout for active draining (ENE):




# Design Support - Neutronics


## MEGAPIE Neutron Flux compared to solid targets



Mark III (current)



Megapie



*Thermal ( $E < 0.625$  eV) neutron flux maps (neutrons/cm<sup>2</sup>/s/mA)*

Peak flux  
1.8-2 E14 total neutrons  
1.2-1.3E14 thermal neutrons  
at 1.74 mA

Increase of >40% compared  
to current solid lead target

	Pb/steel	LBE
<b>Total</b>	<b>7.62</b>	<b>10.99</b>
<b>Target Int.</b>	<b>- 0.113</b>	<b>- 0.232</b>
<b>Cladding</b>	<b>- 1.01</b>	<b>- 0.635</b>
<b>D2O</b>	<b>- 0.044</b>	<b>- 0.401</b>
<b>Container</b>	<b>-0.248</b>	<b>- 1.23</b>
<b>Net</b>	<b>6.17</b>	<b>8.49</b>

# Design Support - Thermalhydraulics


## Power deposition, Flow structure and Temperature

Material	FLUKA [kW]	CFX-4.3 [kW]
LBE	705.8	709.9
Window	5.56	5.28
T91 Hull	2.68	1.21
Guide tube	5.55	6.03
Total	719.6	722.4

1.74 mA


T. Dury, PSI, 2003

LES, Roubin, CEA



1.4318E+00  
1.1932E+00  
9.5454E-01  
7.1591E-01  
4.7727E-01  
2.3864E-01  
0.0000E+00


4.0602E+02  
3.7668E+02  
3.4734E+02  
3.1801E+02  
2.8867E+02  
2.5934E+02  
2.3000E+02



		T <sub>peak</sub> [C]			
Beam	Maj. Axis	LBE	Guide T.	C. Rod	Window
1.74 mA	= Bypass	422.7	368.2	386.8	370.2
	⊥ Bypass	424.1	363.1	389.5	360.3
1.4 mA	= Bypass	384.4	339.4	355.7	342.5


# Design Support

## Stress Analysis in Beam window and guide tube




63 MPa **Steady State** 55 MPa

### Main Flow Trip





Time (s)	Max. Mises Stress (MPa)		
	Guide tube	Window	Target vessel
0	49.1	44.6	44.6
1	57.5	47.5	47.5
2	54.2	43.9	43.9
3	59.0	43.2	43.2
4	65.0	43.0	43.0
5	70.8	47.1	47.1
10	118.8	41.6	41.6
15	149.1	44.8	61.7
20	163.0	45.1	89.7
30	180.9	46.4	55.4
40	140.0	44.3	53.0
60	155.1	45.3	45.3
80	175.5	47.8	60.2



A. Zucchini, ENEA

# Design Support – Experimental Validation

## Single Pin Test



$$Nu = 5.59 + 0.0162Pe^{0.76}$$


Dwyer LBE side

	E1			E2		
	experim.	unmodified Relap	modified Relap	experim.	unmodified Relap	modified Relap
Power [W]		27430			21590	
Oil inlet T [K]		410.15			409.35	
Oil outlet T [K]	436.65	436.90	436.90	430.25	430.79	430.8
LBE inlet T [K]	579.05	592.31	579.94	537.25	550.82	535.33
LBE outlet T [K]	455.95	473.19	461.38	445.85	462.64	447.71
H global W/(m <sup>2</sup> K)]	1790.04	1407.2	1596.68	1831.14	1368.57	1714.52
Percent error		21.4%	10.8%		25.3%	6.4%

- Spiralling increased oil side heat exchange by 80%
- Relap5 was modified


# Design Support

## Experimental Validation of Window Cooling




HYTAS Water Experiment, FZK

LBE Heated Jet Experiment, FZK




LBE KILIOPIE  
Experiment, PSI-FZK  
Measurement of the Heat  
Transfer Coefficients (HTC)

Recommendation to change flow rates to:  
 $Q_{\text{main}} = 37.0 \text{ kg/s}$ ;  $Q_{\text{bypass}} = 3.0 \text{ kg/s}$   
for which stable flow conditions were observed







HTC ( $\text{W/m}^2\text{K}$ )



# Design Support – LISOR Experiment


## Material Behaviour under Irradiation



Beam energy-72MeV  
Max current-50  $\mu\text{A}$   
Max proton flux-  $3.1 \times 10^{14}$  p/cm<sup>2</sup>/s  
Beam time per test-10, 20, 40 days  
Radiation damage-  $\sim 0.5$ ,  $\sim 1$ ,  $\sim 2$  dpa

# Integration of Ancillary System

## Second Containment



**Second containment for ancillary systems with radioactive inventory.**  
**He buffer gas < 0.9 bar**  
**Continuous monitoring**


Cover gas system

Insulation gas system

**Target with second enclosure**  
**Ar/He insulation gas < 0.5 bar**

# Safety

## Reference Accident Case



KSA expertise postulated all-embracing reference reference accident case - endorsed by BAG (60.M48)

1. Beam window breaks
2. LBE causes breach of LTE
3. LBE-water interaction pressure built-up, destruction of central tube, leak of moderator tank ( $5\text{m}^3$ )
4. LBE and  $\text{D}_2\text{O}$  spill into STK
5. Damage of target head, spill of DiphyI THT oil, ignition in contact with hot LBE
6. Release path STK  $\rightarrow$  TKE via damaged target

MEGAIE-TEST

CONTRACT N° FIKW-CT-2001-00159 MEGAIE - TEST

DELIVERABLE D11

MEGAIE

### Preliminary Safety Assessment Report


Ch. Perret

Paul Scherrer Institut

April 2004


Examples of dose conversion factors [Sv/Bq]:

- ingestion of  $^{210}\text{Po}$ :  $3\text{E}-11$
- inhalation of  $^{209}\text{Po}$ :  $6\text{E}-13$
- submersion due  $^{121}\text{Xe}$ :  $4\text{E}-18$
- ground radiation due  $^{125}\text{I}$ :  $2\text{E}-16$





# Safety

## Full Scale LBE Leak Test



LBE: in target at 300°C  
H<sub>2</sub>O: 2.2ltr/s, 40°C, 6 bar  
CG pressure 10 bar  
He gap pressure 0.5 bar  
Orifice diameter 30mm  
LBE jet speed 12 m/s

LBE fills space between  
target and safety hulls  
Press.-equalisation ~ 10s  
Inlet H<sub>2</sub>O temp. ~ 30°C  
Peak H<sub>2</sub>O temp. ~ 135°C  
Time to peak ~ 5s




Conclusions for Megapie in SINQ:

$\Delta T$  (D<sub>2</sub>O) ~ 105°C       $T_{\max}$  ~ 145°C

$T_{\text{sat}}$  ~ 160°C       $\epsilon_{\max}$  ~ 0.6%

Some plastic straining occurs...but test demonstrates that leak is contained, without boiling of safety-hull coolant, but the margin (15°C) is narrow

# Detailed Design and Manufacturing





Produce drawings of individual parts for manufacturing  
Procure and quality control individual parts of subsystems  
Assemble and factory test subsystems  
Provide test rigs and equipment


## Quality assurance rules

➤ Nuclear standard :

- Quality Assurance Program (QAP)
- Quality Plans (QP)
- Manuf & Inspec Plans (MIP)
- COFREND Personal Qualification
- Document Handling (Approval)
- Design Changes Handling (DCR)
- Non Conformances Handling (NCR)



# Factory Assembly and Acceptance Tests



Delivery June 2005

Synthesis reports  
and  
Documentation  
as build





TRM Mol, June 2005  
Ready for testing

# Component Testing

## EMP test stand at IPUL




R INSTITUT



1700 hours of run-in operation

EMPS completed in September 04  
Final Test in LBE test facility in 11-11/04  
Delivered to ATEA for assembly 29.11.04  
✓ Excellent pump performance  
⊖ Flowmeter Problems

# MEGAPIE Integral Test




Assemble complete system from components  
 Carry out functional tests without beam  
 Demonstrate concepts for remote operations on irradiated target




EMP/EMF performance  
 Thermal hydraulic test with 165 kW heater  
 Beam window cooling tests  
 September – Dezember 2005  
 133 hours of operation with LBE

# MEGAPIE Integral Test


## Test configurations



For by-pass EM pump and flowmeter check and recalibration: LLMC dummy; external loop with throttled valves and reference Venturi flowmeter







For thermohydraulic test: PbBi eutectic heater, 165kW; water cooling loop 700kW is replaced on 240kW; water, oil, PbBi flowrates and temperatures in accordance with preliminary calculated "scaled" conditions



For the target window cooling experiments: IR scanner; surface heater



# MEGAPIE Integral Test

## Dry Check, End inspection



# MEGAPIE Integral Test

## Pump and Flowmeter Performance



- 👉 Volt – Ampere characteristic of the EMP1 meets IPUL predictions
- 👉 The main PbBi flowrate to all appearance meets the specification. Our evaluations from the target thermal balance give:  $26\text{A} \leftrightarrow 41\text{kg/s}$      $22\text{A} \leftrightarrow 36\text{kg/s}$
- 👉 EMP1 temperature, 22A: Temperature of PbBi + 15...20°C, ok.
- 👉 Accuracy of the main flowmeter does not meet the specification: relative error of the PbBi flowrate measurements calculated for fixed EMP1 current 23A is  $\pm 20\%$  (instead 8% promised by IPUL).

👉 In the case of the by-pass flow termination the EMP2 temperature grows to app 350°C with rate app 5K/min. We use the pump temperature in the target safety system as indication of the by-pass channel obstruction with gas bubbles

👉 Performance of the by-pass flowmeter is not acceptable, relative error of the PbBi flowrate measurements caused by the pump leakage magnetic flux and PbBi temperature fluctuations reaches 70%.

# MEGAIE Integral Test

## Thermalhydraulic Test

One preheats  
and fills the  
LMT with LBE

← LMT with LBE


LMT operates in "Hot stand-by" (Leung scaled cond). One varies: EMP current ( $I_{EMP1}=0...26A$ ;  $I_{EMP2}=0...30A$ ); LMCH power (0...100%); LBE temperature control PID coefficients.

LMT operates in "Hot stand-by" (M.Dierckx scaled conditions). One varies LMCH power and PID coefficients in accordance with M.Dierckx procedure.

Measurements of EMP2 outlet - inlet temperatures differences verse the pump current.

Replacement of "scaled" WCL (240kW) on standard one (700kW), A2→A3. LMT operates in HRS isolation case


LMT thermohydraulic test with standard WCL ( $t_{water}=30^{\circ}C$ ). LMCH power on/off, 0...100%



Conclusion: The target is able to evacuate 580kW of the thermal power from the beam window to the THX, inlet - outlet temperatures difference will not exceed  $120^{\circ}C$  in SINO.

# MEGAPIE Integral Test

## Window Cooling Experiments



Heat transfer  
coefficient,  
 $\text{W/m}^2 \text{ K}$ :

**19692**



**18062**

**16670**




✋ Conclusions: The by-pass jet is slightly deformed because of draining pipe. The cooling pattern is covering 32mm footprint area. The heat transfer coefficient for nominal EM pumps currents corresponds to prediction, approx.  $18000 \text{ W/m}^2 \text{ K}$ .

# Final Target Assembly (Jan – Mar 2006)

Assemble complete system from components  
Carry out functional tests without beam  
Demonstrate concepts for remote operations on  
irradiated target, in particular draining of PbBi



# Implementation in SINQ (Jan – Jun 2006)



# Implementation in SINQ (Jan – Jun 2006)

- Active carbon and HEPA filters
- Earthquake resistant ventilation dampers
- Autonomous filter unit
- Mobile filter unit





Ventilation Upgrade




N<sub>2</sub>-Inertisation

LowOx-Facility

- TKE 10 – 11 %
- STK 5 – 6%



Beamline Upgrade




Control System

# Commissioning

## Off-beam operation over 17 days

Bildname: [LMT\_Main temperatures]

INDUMO TrendApplet V3.2.4




- All target temperatures > 140°C, LBE and filling pipe temperatures 250°C
- Cover Gas pressure 1.75 bar Ar, IG pressure < 1 mbar
- LTE cooling water flow reduced

Manned and unmanned operation

# Operation

## Start-up phase

Insert target in SINQ  
Run target with beam  
Continuously record relevant operation parameters  
Make periodic checks according to monitoring plan  
Remove target at end of irradiation period




## Failure of Heater

- Sparking in CRH power cable in IG during insulation gas exchange probably in connector  $\rightarrow$  power loss
- Failure of 4 of 6 heater circuits in central rod
- Heater power 22 kW  $\rightarrow$  8.9 kW

# Operation


## Target Temperatures



Farbe	Anzeige	Name der Trendlinie	Beschreibung	Skala Min	Skala Max	Cursorwert	Einheit	Min	Max
<span style="color: red;">■</span>	<input checked="" type="checkbox"/>	MP_1RNQ51_FT003_Z400_AVG	Temperatur Mittelwert	-270	1372	0	°C	100	400
<span style="color: green;">■</span>	<input checked="" type="checkbox"/>	MP_1RNQ52_CT005_Z400_AVG	THX Oil Outlet Temperatur	-270	1372	0	°C	100	400
<span style="color: orange;">■</span>	<input checked="" type="checkbox"/>	MP_1RNQ51_FT004_Z400_AVG	Temperatur Mittelwert	-270	1372	0	°C	100	400
<span style="color: magenta;">■</span>	<input checked="" type="checkbox"/>	MP_1RNQ51_FT005_Z400_AVG	Temperatur Mittelwert	-270	1372	0	°C	100	400
<span style="color: yellow;">■</span>	<input checked="" type="checkbox"/>	MP_1RNQ51_CT074_Z400_AVG	LBE Temperatur MFGT bottom outside	-270	1372	0	°C	100	400

# Operation

## Cover Gas and Isolation gas



# Operation

## Beam History

First protons on target August 14, 2006

Beam: August 14 – December 21, 2006

- Accumulated charge: 2.8 Ah
- Peak Current: 1400 mA
- Beam trips (< 1 min): 5500
- Interrupts (< 8 h): 570

