

Commissioning Phases

The commissioning can divided into seven phases:

- Phase 1 Linac, booster and transfer line commissioning
- Phase 2 First-turn in storage ring
- Phase 3 Second-turn and multi-turn
- Phase 4 Accumulation, basic feedbacks and linear optics
- Phase 5 Nominal beam current with advanced settings and feedbacks
- Phase 6 Insertion device and collimator setup, making first photon beams
- Phase 7 Finalization






Commissioning Phases and Shifts

Distribution of shifts (5*12h day shifts / week) over the different phases :

- Phase 2 1 (+3)
- Phase 3 1

- Phase 4: <100 mA dumped slowly with MBFB or fast kicker
- Phase 4 8 (+3) \rightarrow setting up of safe and emergency beam dump
- Phase 5 15 (+5) → most critical phase reaching nominal beam current
- Phase 6 9
- Phase 7 10
- \rightarrow In total 44 (+11) shifts corresponding to 11 weeks (~3 months)
- → Assuming 30 night shifts (6 weeks) at 400 mA
- → accumulated 144 Ah





High & Intermediate level BD applications for SR commissioning

- P2: Measurement of injected beam trajectory (*)
- P2-3: Beam Threading and BPM offset discrimination
- P4: Lifetime Measurement (IPCT / Loss Monitors)
- P4: Tune Measurement / Adjustment *
- P4: Dispersion & Chromaticity Measurement & Correction *
- P4: Emittance Measurement (Controller) (*)
- P4: BBA Beam-Based Alignment (Slow (>P7: Fast)) (*)
- P4: BBGA Beam-Based Girder Alignment *
- P4: Optics correction (LOCO/Quad Variation/Turn-by-Turn) *
- P4: Orbit Correction (SOFB (P5: FOFB)) inc. frequency *
- P4: Nonlinear Optimizer → DA and lifetime *
- P6: Insertion Device Feed-Forward (orbit / optics) *

Phase 4 (P4) ~ 3 months

- The applications have to bring us through the commissioning phases 2-6.
- Consolidation does not have a priority.
- Applications will change during the commissioning while we gain experience.
- We concentrate on the physics and find solutions.
- Applications requiring offline analysis are ok.



* requiring model online or offline