

PAUL SCHERRER INSTITUT



Michael Boege for the SLS 2.0 BD Team :: GFA :: Paul Scherrer Institute

Lattice Status & Commissioning Plan

SLS 2.0 Machine Advisory Committee Meeting 19.-20.09.22


Commissioning Requirements

- Pre-commissioning after (before?) tunnel closure
- Commissioning 1st day
- Commissioning nth day stored beam (n = ?)
- Commissioning accelerator & beamlines >~3 months



Pre-commissioning after tunnel closure I

- Linac / Booster Re-Commissioning / BTR transfer line (magnets / diagnostics)
 - Some systems utilized by the ring like timing system working
 - Establish operation of booster at 2.7 GeV including emittance exchange
- Fine alignment of girders in the tunnel using girder mover system
 - Reduction of vertical adjustment range to ± 100 μm for adjustment with beam (either integrated with EPICS control system \rightarrow good test whether system works reliably, or by hand using the mechanical adjustments screws)
- BPM/OC/SX alignment measurements
 - Mechanical part of BBA constant \rightarrow Creation of lookup tables
- Powering of all magnets
 - Power supply and magnet polarity checks
 - Injection elements
- RF commissioning and cavity conditioning (3HC cold)
- Screen monitor checks (move screens in/out, take test pictures)



Pre-commissioning after tunnel closure II

- Loss monitors
 - Fast (scintillators Libera based) & Slow (CMOS PSI based)
- BPM tests
 - Cable measurements, pilot signal calibration → Electrical part of BBA constant → Creation of lookup tables
- Temperature control
 - Tunnel ventilation and stabilization
 - Water cooling
- Temperature sensors for vacuum system protection
 - Turned out to be vital during SLS 1.0 commissioning
- Machine Interlock System (MIS) tests
- Collimator tests
 - Check adjustability (positioning in/out)
- Radiation measurement setup
 - Define possible hot spots (injection area, collimator location)



Commissioning 1st day I

- EPICS channels of installed hardware components available in the control room
 - Hardware can be accessed
 - Diagnostics output can be visualized and analyzed
- Diagnostics output can be visualized and analyzed
 - Status and modification of system parameters possible
- Save and Restore of machine setups
- Alarmhandler → diagnose problems with systems
- BPM System (*vital for commissioning !*)
 - Single and multi-turn capability
 - Closed-orbit mode (a few Hz)
- Screen monitors
- Slow (Fast) loss monitors
- Radiation measurement setup
- Current measurement (IPCT, BPM sum signal)
- Tune pickup → FFT to get tune peaks
- Streak camera → bunch length measurements
- Beam size measurement



Commissioning 1st day II

- Bunch pattern measurement → Filling control
- Girder remote control for Beam-based Girder Alignment (BBGA)
 - Girder-Girder touch sensors (linear encoders)
- High & intermediate level BD applications (→ next slide)
 - Tested with already existing virtual accelerator / soft channels during dark time
- Radiation safety (Safety zones, dosimeters whole SLS building)
- *Organisation of shift crews (length of shifts ?, length of overlap ?)*
 - *Only day shifts if possible with critical experts available, nights for machine conditioning*



High & Intermediate level BD applications for commissioning

- Beam Threading and BPM offset discrimination
- Measurement of injected beam trajectory
- Lifetime Measurement (IPCT / Loss Monitors)
- Tune Measurement
- Dispersion and Chromaticity Measurement
- Nonlinear Optimizer → DA and lifetime
- Emittance Measurement
- Emittance Controller (?)
- BBA Beam-Based Alignment (Slow (Fast))
- BBGA Beam-Based Girder Alignment
- Optics correction (LOCO / Quad Variation / Turn-by-Turn)
- Orbit Correction (SOFB / FOFB)



Commissioning nth day (n=?)

- Commissioning of important subsystems with beam
 - When **NEEDED** → should **NOT slow down commissioning process**
- BPM gain settings for different currents
- BPM operation modes needed at the time (FOFB not so urgent)
- BPMs for vibration characterization (FFTs, PSDs)
- MBFB for higher current operation and diagnostics
 - multi-bunch instabilities
- 3HC at higher currents for better lifetime
- FPFb for top-up operation with well defined filling pattern
- Safe beam dump / autodump for various machine conditions
- Collimation → reduction of losses at higher currents



Commissioning accelerator & beamlines > ~3 mths

- Commissioning of important subsystems with beam
- BPMs
 - Fast Orbit Feedback (FOFB) commissioning
 - Tune feedback
- Loss monitors to center e-beam in Insertion Devices (IDs)
- Photon monitors (X-BPMs) before the photon shutter
 - SOFB on X-BPMs within FOFB loop
- Insertion device (ID) commissioning
 - Alignment of IDs with respect to e-beam
 - Minimization of ID induced distortions (orbit, optics)
- Beamline commissioning
 - Beamline photon diagnostics
 - Beamline and photon beam adjustment
 - First expert user experiments



Commissioning Phases

The commissioning can be divided into seven phases:

- *Phase 1 – Linac, booster and transfer line commissioning*
- Phase 2 – First-turn in storage ring
- Phase 3 – Second-turn and multi-turn
- Phase 4 – Accumulation, basic feedbacks and linear optics
- Phase 5 – Nominal beam current with advanced settings and feedbacks
- Phase 6 – Insertion device and collimator setup, making first photon beams
- Phase 7 – Finalization



- Goal: full control of the first-turn beam trajectory










Figure 3. Layout of injection straight and optical functions.



Misalignment		MM = Micro Meter
Girder absolute	60 mm rms	
Girder-to-girder	20 mm rms	
Individual component	30 mm rms	
Component roll error	300 mrad rms	
BPM		
Electronic offset	300 mm rms	
Electronic roll error	10 mrad	
Resolution in turn-by-turn mode	50 mm rms	
Resolution in orbit mode	50 nm rms	
Magnetic field error		0.2% rms
Corrector strength		
Horizontal plane	600 mrad*	
Vertical plane	400 mrad	




- Despiking of BPM readings with large offsets before BBA using SVD eigenvalue cut-off in corrector space (red before → blue after):



→ after applying offset corrections hard orbit correction with all eigenvalues possible !

DA plot visualizes the expected horizontal DA at the thin septum before optics, coupling correction, after despiking and horizontal tune adjustment for 50 seeds including errors



→ DA sufficient to accumulate !




- After LOCO/Quad Variation (264 observables !) <1/0.5% beat
- After application of dispersion bump ($e_y = 10\text{pm}$)
- After dispersion and betatron coupling correction

→ **+/-6.5 mm DA @ the thin septum**


Simulation of BBA procedure including all errors +100 nm RMS BPM noise + 18-bit corrector noise → $dQ = \sim 10 \text{ 1/km}$ (1/3rd of dQ_{max}) sufficient to get sub-micron BBA offset error in x + y plane !




Horizontal BBA offset error





Vertical BBA offset error







Plots depict simulated BBA data for 4 BPMs. The randomly (30 um RMS 2s cut) chosen BPM offsets (minima of parabolas) are reconstructed by the BBA simulation.




Y Blue = horizontal rms difforbit² [um]

Y Red = vertical rms difforbit² [um]




X Blue = horizontal BPM reading [um]

X Red = vertical BPM reading [um]



Phase 4 - Beam-Based Girder Alignment (BBGA)



SLS 1.0 Experience: 48 girders have been used to reduce the total vertical corrector kick k_y from 150→50 urad RMS (see example for 4 girders in sector 1). Remotely controlled girders can speed up this realignment since it can be done with stored beam and directly verified by observing the reduction of corrector strength

- High precision BBA and successive orbit correction (SOFB) to BPM centers using ALL orbit correctors (no eigenvalue cut) in order to LOCALIZE alignment errors
- Girder realignment (pitch & heave) with beam and SOFB within ± 100 um to optimize the alignment error distribution in favour of machine performance and minimize the needed orbit corrector strength

Example: 20 um \rightarrow 10um RMS joint precision after girder realignment \rightarrow adapt errors to 60/10/30 2sig cut for joints: $k_y = 77 \rightarrow 41$ urad RMS, 375 \rightarrow 182 urad MAX \rightarrow 94% \rightarrow 46% of $k_{y_max} = 400$ urad

- If the ± 100 um range is not sufficient manual vertical realignment of girders in the tunnel (\rightarrow final SLS 2.0 alignment planned after Phase 4). Manual horizontal realignment of girders based on BBGA prediction !

- Reduction of horizontal corrector range from $\pm 600 \rightarrow \pm 400$ urad (\rightarrow after BBGA and shimming of permanent magnets) in order to increase corrector resolution by 30% for improved FOFB operation
- 3HC tuning to maximize lifetime, MBFB commissioning, instability studies, FPFb control, Beam dump control, collimator tuning to reduce losses using loss monitors
- Tune Feedback, FOFB commissioning, Dynamic beam size control by adding white noise into MBFB loop (horizontal and vertical)
- Chromaticity correction, dynamic aperture studies and nonlinear optics optimization using geometric sextupoles and octupoles.

- Closure of insertion devices (IDs) one by one, minimize losses on individual IDs by advanced collimator setup and proper centering of the beam within the IDs using loss monitors
- ID Feed-Forward tables (integrated dipole kicks, beta beat, coupling) for ring transparent ID operation (including photon beam position stabilization by means of frontend X-BPM readings used as an input for the FF table generation)
- Refinement of all previous optimization steps at nominal current, consolidation for beam line commissioning
- Orbit manipulations for beam lines to adjust the photon beam (→ large orbit changes should be avoided, a realignment of the beam line with respect to the machine should be the preferred solution)