

Commissioning Phases

The commissioning can be divided into seven phases:

- *Phase 1 – Linac, booster and transfer line commissioning*
- Phase 2 – First-turn in storage ring
- Phase 3 – Second-turn and multi-turn
- Phase 4 – Accumulation, basic feedbacks and linear optics
- Phase 5 – Nominal beam current with advanced settings and feedbacks
- Phase 6 – Insertion device and collimator setup, making first photon beams
- Phase 7 – Finalization



Commissioning - Phase 2: First Turn

What ? Why ? How ?

Timeline

Phase 2: First turn						
	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 0	QP/QPH nominal setting Sext, Oct, Corrector magnets on->off		All magnets+PSs (Current set and read)		On-line model	Should be done in dry-run
Step 1	Beam at thin septum exit	Beam position/sizes	Screen monitor	Screen monitor	Screen monitor tool Beam swing	Exp. Completion ~22.12.24
Step 2	Beam into storage ring	Kicker timing scan	Kicker bump, K3 and K4 ARS01-DBPM-n for n<3000	BPM-TBT	Scan tool Beam swing	
Step 3	First turn orbit control Soft correction	First turn trajectory	All BPMs (polarity) All QP/QPH (polarity) All correctors (polarity)	BPM-TBT	First turn tool Beam swing	
Step 4	BPM offset correction	First turn trajectory	All BPMs (offset)	BPM-TBT	First turn tool Beam swing	
Step 5	First turn orbit control Hard correction	First turn trajectory		BPM-TBT	First turn tool Beam swing	
	Parallel activity					
	Alarm handler, set-up and testing (will continue to next phases)					
	Checking interlock system (will continue to next phases)					
	No of shifts estimated		Remark			
	Best case	1				
	Additional	3	Possible hardware troubles in the beginning			

Phase 3: Multi turn

	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 1	1st and 2nd turn orbit equalization	1st and 2nd turn trajectory		<u>BPM-TBT / BLM</u>	First turn tool	0.5
Step 2	Multi turn (Still <u>sext</u> and <u>oct</u> off)	Beam survival	Kicker bump, K1 and K2 (Timing, kick as in <u>Ph. 2-2</u>)	<u>BPM-TBT / BLM</u>	Scan tool	0.5
No of shifts estimated		Remark				
Best case	1					
Additional	0					






Figure 3. Layout of injection straight and optical functions.



Phase 4: Accumulation, basic feedback, linear optics

	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 1	Capture and accumulation (Low current only, <50 mA) + Orbit correction	Beam survival	Sext and oct magnets	BPM-TBT	On-line model	2 shifts to go
		Current accumulated	500 MHz RF		RF panel	
		Closed orbit	All BPMs and MCOX/Y	BPM-Orbit	OCO application	
		Injection efficiency	CTs	CTs	Inj. efficiency monitor	
		Tunes, H, V (, L)	Tune monitor (one of BPMs)		Tune panel	
		Optional: Beam loss	BLM	BLM	Beam loss app	
Step 2	Beam dump test at low current	Beam current	Emergency dump system		Emergency dump panel	1
		Optional: Beam loss	Normal dump procedure		Normal dump app/panel	
Step 3	Slow orbit feedback Energy feedback	Optional: Beam loss	BLM	BLM	Beam loss app	1
		Closed orbit			OCO application	
Step 4	Orbit interlock test		Interlock system	BPM-Orbit	Interlock panel (Alarm handler)	1
Step 5	Linear optics correction (First try, no iteration)	Orbit response Hor, Dispersion	All MQCOs	BPM-Orbit	OCO/LOCO application	1
Step 6	BPM BBA	Orbit change	MQCOs in scan (not all)	BPM-Orbit	OCO application	1
Step 7	Tune feedback test	Tunes incl synchrotron tune		Tune monitor	Tune panel	1
Parallel activity						
Vacuum pressure monitoring, Pressure vs Integrated beam current (will continue to next Phases)						
Synch. radiation beam size monitor commissioning						
Commissioning of filling pattern feedback (open loop)						
Commissioning of fast orbit feedback (open loop)						
Commissioning of multi bunch feedback (open loop)						
Lifetime measurement tests						
No of shifts estimated		Remark				
Best case		8				
Additional		3				
		In case, where Step 1 is not successful within one shift				



< 50 mA

Beam dump


Interlock

Optics Corr
BBA

TuneFB

Phase 5: Nominal current, advanced settings and feedbacks

	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 1	V. remote girder alignment (optional) H. re-alignment in tunnel (if needed)	Corrector	Girder	BPM-Orbit	OCO or separate app	1
Step 2	Vertical emittance control + Coupling correction (First try, no iteration)	Lifetime Dispersion Orbit response Optional: Beam size	All MQSKs	CT BPM-Orbit Beam size monitor	Lifetime panel Eta measurement LOCO application Beam size application	2
Step 3	Chromaticity correction	Tunes	Sextupole (polarity)	Tune monitor	Chromaticity app	2
Step 4	Collimator set up (Rough adjustment)	Beam loss	Collimators	BLM	Collimator panel	1
Step 5	Nominal beam current MBFB closed loop (if unstable)	Beam current Filling pattern Mode coupling	3HC (Including tuning?) Filling pattern feedback MBFB system		3HC panel Filling pattern controller Mode coupling monitor panel	2
Step 6	LOCO correction iteration BBA repeated					3
Step 7	Fast orbit feedback H. corrector change if possible (600->400 urad)	Closed orbit	BPM (FOFB) MCOX (400 urad)	BPM	Feedback panel	3
Step 8	Lifetime optimization	Lifetime		CT Optional: Using BLM	Random optimization Inj. Efficiency monitor	1
Parallel activity						
No of shifts estimated		Remark		* ORM and eta could be done with OCO, * LOCO application takes them as input.		
Best case	15					
Additional	5	Realignment in the tunnel might be necessary MBFB essential				



Phase 6: Insertion devices and collimators

	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 1	ID test one by one	Lifetime (deterioration)	ID	CT		4 (Many ORM _s)
	+ Optics measurement	Corrector response (FOFB) Orbit response		BPM-Orbit	Feedforward application OCO/LOCO application	
Step 2	Collimator fine adjustment	Lifetime		CT	Collimator panel	1
		Beam loss		BLM		2
Step 3	Orbit feedforward	Closed orbit (w/o FOFB)				
Step 4	Beam dump test with ID	Beam loss		BLM	BLM panel	1
Step 5	Photon beam to user beamline	SR/Beamline vacuum			Vacuum panel	1
<i>Parallel activity</i>						
<i>No of shifts estimated</i>		<i>Remark</i>				
Best case	9					
Additional						

Phase 7: Finalization


	Main goal	What to measure	First-time component	Main diagnostics	Application	Status
Step 1	<u>MBFB</u> commissioning	Bunch by bunch motions	<u>MBFB</u> full system	<u>MBFB</u> BPMs	<u>MBFB</u> application	2
Step 2	<u>ID feedforward</u> elaboration Possibly extension to linear optics and coupling	Orbit response			<u>Feedforward</u> application <u>OCO/LOCO</u> application	3
Step 3	Machine development with <u>XBPMs</u>	Photon beam position	<u>XBPMs</u>	<u>XBPMs</u>	<u>XBPM</u> panel	2
Step 4	All refinements					
Parallel activity						
All possible parallel activities						

BPM system requirements at the different phases of commissioning



BPM		
Functionality	Required 1st time (opt.)	Status
Turn by turn	Phase 2-2	
Offset	Phase 2-4	
Orbit mode	Phase 4-1	
Slow feedback	Phase 4-3	
BBA / Roll	Phase 4-1	
Fast feedback	Phase 5-3	

SLS 2.0 Overview Timetable (Version 2024/02)



Beamline Work
Hardware Commissioning
Photon Source Installation
Front End Installation
◇ Ready for beam
Commissioning with Beam

	Jul – Dec 2024	Jan – Jun 2025	Jul – Dec 2025	Jan – Jun 2026	Jul – Dec 2026
Phase I Shutdown	[Gantt chart showing shutdown periods: Jul-Dec 2024, Jan-Jun 2025, Jul-Dec 2025, Jan-Jun 2026, Jul-Dec 2026]				
Phase I: Debye, I-Tomcat, S-Tomcat, ADDAMS, PXI, PXII, PXIII, PolLux, nanoXAS, superXAS, cSAXS		Com machine Com beamline	Aug Starting first beamlines with Pilot, sequence TBD Nov starting with first regular user (selected from Pilot experiments)	Shutdown, com maschine and beamline	Regular user operation, partly not 100%
PRC	Oct: No PRC	Apr (online): Discussion of Categories of pilot experiments	Aug: rolling "call" pilot Oct: discussion pilots and selection of user	Feb regular call Apr regular PRC	Aug regular call Oct regular PRC
Phase II shutdown				[Gantt chart showing shutdown periods: Jul-Dec 2025, Jan-Jun 2026, Jul-Dec 2026]	
VUV, Phoenix, X-Treme, microXAS, XIL, Opera				Shutdown, com maschine and beamline	Aug Starting first beamlines with Pilot, sequence TBD
PRC				Feb Discussion of Categories of pilot experiments	Aug rolling "call" pilot + regular call Oct: feedback pilot and regular for 2027
Phase II + ADRESS, Ultra					

Pilotexperiments aims:

- Aim at specific commissioning of the beamline with a scientific target
- The target must be adapted to the reality at the beamline

-
- The progress for the beamline has a higher merit than the scientific excellence
 - No normal user operation, only experts
 - Getting first, beamline external, scientist on board and collect feedback
 - Demonstration of new capabilities
 - Experiments should not be to complicated in order to have realistic achievements
 - A mixture of PSI, Swiss and international users would be good
 - Increasing complexity of pilot

Process


- Categories of possible pilot experiments are discussed with the PRC sounding board (April 2025)
- The beamline scientist is in charge
- The beamline proposes Pilot experiments and together with the corresponding laboratory head and after (informal) consultation with SLS 2.0 and ESup, they decide. This process can be rolling process, e.g. not all slots should be assigned from the beginning
- The list of pilotexperiments and the status is discussed at the PRC soundboard (Oct 2025)

Shift types					
[Red]	[Blue]	[Green]	[Yellow]	[Light Green]	[Light Yellow]
Shutdown	Machine start-up	Beamline development	User operation reserve	Machine development	Preliminary User Operation
[Light Blue]	[Light Green]	[Light Yellow]	[Light Blue]	[Light Green]	[Light Yellow]
User Operation	Special User Operation				

Timeline SLS PRC – Pilot and Useroperation

v04.04.2024

Frithjof	Jul - Dec 2024	Jan - Jun 2025	Jul - Dec 2025
Phase I Shutdown	Red blocks	Blue blocks	Yellow blocks
Phase I: Debye, I-Tomcat, S-Tomcat, ADDAMS, PXI, PXII, PXIII, PoLux, nanoXAS, superXAS, cSAXS		Com machine Com beamline	Aug Starting first beamlines with Pilot, sequence TBD Nov starting with first regular user



phase 2:	1	+3	1	4
phase 3:	1	2	5	1 w 01/25
phase 4:	8	+6	10	16 3 w 02/25
phase 5:	15	+5	25	36 7 w 03/25
phase 6:	9	34	45	9 w 04/25
phase 7:	7	41	52	10 w 04/25

6 commissioning slots 22.6 w
5 shutdowns 6 w

commissioning slots:

1.	5 w	5 w	01-02 m
2.	2.5 w	7.5 w	03 m
3.	4.7 w	12.2 w	03-04 m
4.	3.0 w	15.2 w	05 m
5.	2.4 w	17.6 w	06 m
6.	5 w	22.6 w	06-07 m